

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
ASU New Business School Facility (NBSF)		113	19-Jul-12 A	18-Jul-13	19-Jul-12		22-Feb-13
Preconstruction		0					
ABOR		0					
CMAR Selection		0					
GMP		0					
Drawing packages		0					
Permits		0					
Natural Gas Relocation (SW Gas)		0					
Civil (ASU)		0					
Water (Tempe)		0					
Sewer (Tempe)		0					
Demolition (ASU)		0					
Site/ Foundation (ASU)		0					
Core/ Shell/ TI (ASU)		0					
Buyout/ Procurement		50	19-Jul-12 A	17-Apr-13	19-Jul-12		
Bid/Buyout		0					
Site Package		0					
Structural Package		0					
Core and Shell Package		0					
Tenant Improvement Package		0					
Permits & Prep		0					
Site Procurement		25	17-Dec-12 A	13-Mar-13	17-Dec-12		
Structural Procurement		0					
Exterior Skin Procurement		16	22-Jan-13 A	28-Feb-13	22-Jan-13		
Elevator Procurement		0					
Interior Procurement		45	22-Jan-13 A	10-Apr-13	22-Jan-13		
MEP Procurement		50	19-Jul-12 A	17-Apr-13	19-Jul-12		
Building Information Modeling		0					
BIM Milestones		0					
MEP/FP Coordination		0					
1 - Below SOG Utilities		0					
Level 1- MEP Coordination		0					
Level 2 - MEP Coordination		0					
Level 3 - MEP Coordination		0					
Level 4 - MEP Coordination		0					
Construction		91	13-Nov-12 A	14-Jun-13	13-Nov-12		22-Feb-13
Site Preparation/ Site Utilities		0					
Mobilize		0					
Office Trailer Mobilization		0					
Site Prep		0					
Site Grading		0					
Site Utilities		0					
Sewer		0					
Storm Sewer		0					
Domestic and Fire Water		0					
Electrical		0					
Data/ Telephone		0					
Chilled Water		0					
Natural Gas (SW Gas)		0					
Site Utility Completion		0					
Mockups		0					
South Wing		82	6-Feb-13 A	3-Jun-13	7-Feb-13		21-Feb-13
South Wing- Structure		0					
Foundations/ Level 1		0					



Page 1 of 27
Print Date: 19-Feb-13
Print Time: 10:22
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility (NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
Level 2		0					
Level 2A		0					
Level 2B		0					
Level 3		0					
Level 3A		0					
Level 3B		0					
Level 4		0					
Level 4A		0					
Level 4B		0					
Roof		0					
Roof A		0					
Roof B		0					
South Wing- Exterior Construction		67	6-Feb-13 A	10-May-13	11-Feb-13		19-Feb-13
2025990	Milestone- South Wing Dried In	0	6-Feb-13	6-Feb-13			
South Wing Exterior Pull Session		67	6-Feb-13 A	10-May-13	11-Feb-13		19-Feb-13
Sequence 1, 2, 3		0					
Sequence 4		0					
Sequence 5		0					
Sequence6		10	18-Mar-13	29-Mar-13			
20303	Shade Screens	10	18-Mar-13*	29-Mar-13			
Sequence 14		0					
Sequence 15		67	6-Feb-13 A	10-May-13	11-Feb-13		19-Feb-13
Seq 15 1st Floor - Patio		9	6-Feb-13 A	19-Feb-13	11-Feb-13		19-Feb-13
20305	Install Fins	2	6-Feb-13	7-Feb-13			
20305	Caulk Fins	2	8-Feb-13	11-Feb-13			
20305	Store Front Glazing System	9	11-Feb-13 A	19-Feb-13	11-Feb-13		19-Feb-13
Seq 15 Patio		58	20-Feb-13	10-May-13			
20307	Storefront Glass System	8	20-Feb-13	1-Mar-13			
20310	Form & Pour Planters	4	9-Apr-13	12-Apr-13			
20310	Terrazzo	10	15-Apr-13	26-Apr-13			
20310	Jump Protection	10	29-Apr-13	10-May-13			
Sequence 17		0					
Stair Tower Infill		0					
South Loading Zone		9	6-Feb-13	19-Feb-13			
20309	Caulk Windows	3	6-Feb-13	8-Feb-13			
20309	Install Fins	3	11-Feb-13	13-Feb-13			
20310	Caulk Fins	3	14-Feb-13	19-Feb-13			
SW1: SE Face, S3/R11.5 to S3/R9		0					
SW2: SE Face, S3/R9 to S3/R7		0					
SW3: SE Face, S3/R6 to S3/R3.5		0					
SW5: N Face, S0/R7 to S0/R3.5 (3rd and 4th Floors)		0					
SW4: N Face, S0/12 to S0/R7 (3rd and 4th Floors)		0					
SW6: Cantilever End R11.5-R12		0					
Upper 3rd & 4th Floor		0					
Lower 1st & 2nd Floor		0					
SW13: N Face, S0/R3.5 to North Building @ Bridge (0					
SW14: SE Face, S3/R3.5 to North 1/K (Loading Zone		4	6-Feb-13	11-Feb-13			
4815670	SW 14: Caulk Windows	1	6-Feb-13	6-Feb-13			
4815680	SW 14: Install Fins	2	7-Feb-13	8-Feb-13			
4815690	Sw 14: Caulk Fins	1	11-Feb-13	11-Feb-13			
SW15: N Face, Entire 2nd, 3rd & 4th Floors		0					
Roofing		4	6-Feb-13	11-Feb-13			
2026570	SWR: Roof Coping	4	6-Feb-13	11-Feb-13			
South Wing- Interior Construction		82	6-Feb-13 A	3-Jun-13	7-Feb-13		21-Feb-13



Page 2 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
Level 1		78	6-Feb-13 A	28-May-13	12-Feb-13		14-Feb-13
Level 1 Team Rooms		52	6-Feb-13	19-Apr-13			
20314	Raised Access Floor	6	6-Feb-13*	13-Feb-13			
20314	Wall Rough In	2	14-Feb-13	15-Feb-13			
20314	Floor Diffusers	5	14-Feb-13	21-Feb-13			
20314	Hang Drywall	4	19-Feb-13	22-Feb-13			
20315	Install HM Frames	2	25-Feb-13*	26-Feb-13			
20315	Elec Rough at Door Frames	3	27-Feb-13	1-Mar-13			
20314	Tape & Finish Drywall	7	25-Feb-13	5-Mar-13			
20314	Prime & Paint	3	6-Mar-13	8-Mar-13			
20315	Drywall @ Door Frames	7	4-Mar-13	12-Mar-13			
20315	Trim @ Walls	2	11-Mar-13	12-Mar-13			
20315	Clean Underfloor	5	6-Mar-13	12-Mar-13			
20315	Paint at Doors	2	13-Mar-13	14-Mar-13			
20315	Idea Paint	5	11-Mar-13	15-Mar-13			
20316	Terrazzo	7	13-Mar-13	21-Mar-13			
20314	Wall Glazing	15	6-Mar-13	26-Mar-13			
20314	Ceiling Grid	5	22-Mar-13	28-Mar-13			
20315	Hang Doors & Hdw (16)	5	22-Mar-13	28-Mar-13			
20314	Trim @ Grid	5	29-Mar-13	4-Apr-13			
20315	Ceiling Tile	2	5-Apr-13*	8-Apr-13			
20314	Carpet	3	9-Apr-13	11-Apr-13			
20315	Zero Defect	3	12-Apr-13	16-Apr-13			
20316	Final Paint	3	17-Apr-13	19-Apr-13			
Level 1 Tiered Classrooms		58	6-Feb-13 A	29-Apr-13	12-Feb-13		14-Feb-13
Room 158		55	6-Feb-13	24-Apr-13			
48191	Fascia at RAF	3	6-Feb-13	8-Feb-13			
48191	Hang Drywall	2	14-Feb-13	15-Feb-13			
48191	Tape & finish Drywall	7	19-Feb-13	27-Feb-13			
48191	Prime & Paint	2	28-Feb-13	1-Mar-13			
48192	Meco Shades	1	4-Mar-13	4-Mar-13			
48214	Clean Underfloor	3	28-Feb-13	4-Mar-13			
48191	Ceiling Grid	2	4-Mar-13	5-Mar-13			
48192	Wall Trim	2	4-Mar-13	5-Mar-13			
48192	Trim @ Grid	5	6-Mar-13	12-Mar-13			
48192	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
48192	Ceiling Tile	3	29-Mar-13*	2-Apr-13			
48192	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
48192	Install Marker Boards	2	5-Apr-13	8-Apr-13			
48192	Carpet	2	5-Apr-13	8-Apr-13			
48192	Hand Rails	1	9-Apr-13	9-Apr-13			
48193	Projection Screen	2	9-Apr-13	10-Apr-13			
48192	Tables	5	9-Apr-13	15-Apr-13			
48193	Electrical at Tables	3	16-Apr-13	18-Apr-13			
48193	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
48193	Final Paint	1	24-Apr-13	24-Apr-13			
Room 164		55	12-Feb-13 A	24-Apr-13	12-Feb-13		13-Feb-13
20319	Raised Access Floor Level 3	6	12-Feb-13 A	13-Feb-13	12-Feb-13		13-Feb-13
20320	Hang Drywall	2	14-Feb-13	15-Feb-13			
20320	Fascia at RAF	3	14-Feb-13	19-Feb-13			
20320	Tape & finish Drywall	7	19-Feb-13	27-Feb-13			
20320	Prime & Paint	2	28-Feb-13	1-Mar-13			
20321	Meco Shades	1	4-Mar-13	4-Mar-13			
20326	Clean Underfloor	3	28-Feb-13	4-Mar-13			



Page 3 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
2032C	Ceiling Grid	2	4-Mar-13	5-Mar-13			
20321	Wall Trim	2	4-Mar-13	5-Mar-13			
2032C	Trim @ Grid	5	6-Mar-13	12-Mar-13			
20321	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
2032C	Ceiling Tile	3	29-Mar-13*	2-Apr-13			
2032C	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
2032C	Install Marker Boards	2	5-Apr-13	8-Apr-13			
20321	Carpet	2	5-Apr-13	8-Apr-13			
20321	Hand Rails	1	9-Apr-13	9-Apr-13			
2032C	Projection Screen	2	9-Apr-13	10-Apr-13			
20321	Tables	5	9-Apr-13	15-Apr-13			
20321	Electrical at Tables	3	16-Apr-13	18-Apr-13			
20321	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
20321	Final Paint	1	24-Apr-13	24-Apr-13			
Room 170		49	14-Feb-13	24-Apr-13			
4818E	Raised Access Floor Level 3	1	14-Feb-13	14-Feb-13			
4818E	Hang Drywall	2	15-Feb-13	19-Feb-13			
4818E	Fascia at RAF	3	15-Feb-13	20-Feb-13			
4818E	Tape & finish Drywall	7	20-Feb-13	28-Feb-13			
4818E	Prime & Paint	2	1-Mar-13	4-Mar-13			
4818E	Meco Shades	1	5-Mar-13	5-Mar-13			
48191	Clean Underfloor	3	1-Mar-13	5-Mar-13			
4818E	Ceiling Grid	2	5-Mar-13	6-Mar-13			
48187	Wall Trim	2	5-Mar-13	6-Mar-13			
48187	Trim @ Grid	5	7-Mar-13	13-Mar-13			
48187	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
48187	Ceiling Tile	3	29-Mar-13*	2-Apr-13			
48187	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
48187	Install Marker Boards	2	5-Apr-13	8-Apr-13			
48187	Carpet	2	5-Apr-13	8-Apr-13			
48187	Hand Rails	1	9-Apr-13	9-Apr-13			
4818E	Projection Screen	2	9-Apr-13	10-Apr-13			
48187	Tables	5	9-Apr-13	15-Apr-13			
48187	Electrical at Tables	3	16-Apr-13	18-Apr-13			
4818E	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
4818E	Final Paint	1	24-Apr-13	24-Apr-13			
Room 176		55	12-Feb-13 A	24-Apr-13	12-Feb-13		14-Feb-13
4818E	Drywall Rippers/Seal	7	12-Feb-13 A	14-Feb-13	12-Feb-13		14-Feb-13
4818E	Raised Access Floor Level 3	1	15-Feb-13	15-Feb-13			
4818E	Hang Drywall	2	19-Feb-13	20-Feb-13			
4818E	Fascia at RAF	3	19-Feb-13	21-Feb-13			
4818E	Tape & finish Drywall	7	21-Feb-13	1-Mar-13			
4818E	Prime & Paint	2	4-Mar-13	5-Mar-13			
4818E	Meco Shades	1	6-Mar-13	6-Mar-13			
48191	Clean Underfloor	3	4-Mar-13	6-Mar-13			
4818E	Ceiling Grid	2	6-Mar-13	7-Mar-13			
4818E	Wall Trim	2	6-Mar-13	7-Mar-13			
4818E	Trim @ Grid	5	8-Mar-13	14-Mar-13			
4819C	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
4819C	Ceiling Tile	3	29-Mar-13*	2-Apr-13			
4819C	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
4819C	Install Marker Boards	2	5-Apr-13	8-Apr-13			
4819C	Carpet	2	5-Apr-13	8-Apr-13			
4819C	Hand Rails	1	9-Apr-13	9-Apr-13			



Page 4 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
4819C	Projection Screen	2	9-Apr-13	10-Apr-13			
4819C	Tables	5	9-Apr-13	15-Apr-13			
4819C	Electrical at Tables	3	16-Apr-13	18-Apr-13			
4819C	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
48191	Final Paint	1	24-Apr-13	24-Apr-13			
Hallways		58	6-Feb-13	29-Apr-13			
20322	OH& UF Mechanical	6	6-Feb-13	13-Feb-13			
20322	Reframe Walls	6	14-Feb-13	22-Feb-13			
20322	Rippers & Seal	4	25-Feb-13	28-Feb-13			
20322	RAF	5	1-Mar-13	7-Mar-13			
20322	Hang Drywall	4	8-Mar-13	13-Mar-13			
20322	Tape & Finish	10	14-Mar-13	27-Mar-13			
20326	Clean Underfloor	3	28-Mar-13	1-Apr-13			
20322	Grid	5	28-Mar-13	3-Apr-13			
20322	Trim @ Grid	5	4-Apr-13	10-Apr-13			
20322	Prime & Paint	3	11-Apr-13	15-Apr-13			
20323	Ceiling Tile	2	16-Apr-13	17-Apr-13			
20323	Carpet	2	18-Apr-13	19-Apr-13			
20323	Zero Defect	3	22-Apr-13	24-Apr-13			
20323	Final Paint	3	25-Apr-13	29-Apr-13			
Level 1 MRED		69	20-Feb-13	28-May-13			
Room 150 & 156		69	20-Feb-13	28-May-13			
20323	Drywall Rippers	2	20-Feb-13	21-Feb-13			
20323	UF Elec/Mech	5	22-Feb-13	28-Feb-13			
20323	RAF	5	1-Mar-13	7-Mar-13			
20323	Framing above RAF/Windows	5	8-Mar-13	14-Mar-13			
20323	Wall Rough In	2	15-Mar-13	18-Mar-13			
20323	Hang Drywall	3	19-Mar-13	21-Mar-13			
20326	Clean Underfloor	3	28-Mar-13	1-Apr-13			
20324	Tape & Finish Drywall	10	22-Mar-13	4-Apr-13			
20324	Prime & Paint	3	5-Apr-13	9-Apr-13			
20324	Grid	3	10-Apr-13	12-Apr-13			
20324	Trim @ Grid	5	15-Apr-13	19-Apr-13			
20324	Floor Diffusers	4	22-Apr-13	25-Apr-13			
20324	Wood at Teaching Wall 156	5	22-Apr-13	26-Apr-13			
20324	Marker Board	2	29-Apr-13	30-Apr-13			
20324	Trim at Walls	3	1-May-13	3-May-13			
20324	Ceiling Tile	3	6-May-13	8-May-13			
20324	Carpet	3	9-May-13	13-May-13			
20325	Meco Shades	2	14-May-13	15-May-13			
20325	Projection Screen	1	16-May-13	16-May-13			
20325	Zero Defect	5	17-May-13	23-May-13			
20325	Final Paint	2	24-May-13	28-May-13			
Level 2		69	6-Feb-13 A	14-May-13	7-Feb-13		21-Feb-13
Level 2 Team Rooms		47	6-Feb-13 A	12-Apr-13	7-Feb-13		
48212	Wall Rough In	2	7-Feb-13 A	7-Feb-13	7-Feb-13		
48212	Floor Diffusers	5	6-Feb-13	12-Feb-13			
48212	Hang Drywall	4	8-Feb-13	13-Feb-13			
48213	Install HM Frames	2	14-Feb-13*	15-Feb-13			
48213	Elec Rough at Door Frames	3	19-Feb-13	21-Feb-13			
48212	Tape & Finish Drywall	7	14-Feb-13	25-Feb-13			
48212	Prime & Paint	3	26-Feb-13	28-Feb-13			
48213	Drywall @ Door Frames	7	22-Feb-13	4-Mar-13			
48213	Trim @ Walls	2	1-Mar-13	4-Mar-13			



Page 5 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48215	Clean Underfloor	5	26-Feb-13	4-Mar-13			
48213	Paint at Doors	2	5-Mar-13	6-Mar-13			
48213	Idea Paint	5	1-Mar-13	7-Mar-13			
20361	Terrazzo	7	5-Mar-13	13-Mar-13			
48212	Wall Glazing	15	26-Feb-13	18-Mar-13			
48212	Ceiling Grid	5	14-Mar-13	20-Mar-13			
48213	Hang Doors & Hdw (16)	5	14-Mar-13	20-Mar-13			
48212	Trim @ Grid	5	21-Mar-13	27-Mar-13			
48213	Ceiling Tile	2	29-Mar-13*	1-Apr-13			
48212	Carpet	3	2-Apr-13	4-Apr-13			
48220	Zero Defect	3	5-Apr-13	9-Apr-13			
48220	Final Paint	3	10-Apr-13	12-Apr-13			
Level 2 Tiered Classrooms		58	6-Feb-13 A	29-Apr-13	8-Feb-13		21-Feb-13
Room 258		55	6-Feb-13	24-Apr-13			
4819E	Electrical / Meco Shade Rough In	2	6-Feb-13	7-Feb-13			
48204	Rippers at Splay & Back Wall	1	8-Feb-13	8-Feb-13			
4819E	Raised Access Floor Level 1	1	19-Feb-13	19-Feb-13			
4819E	Pony Wall 1	1	21-Feb-13	21-Feb-13			
4819E	Raised Access Floor Level 2	1	26-Feb-13	26-Feb-13			
4819E	Pony Wall 2	1	27-Feb-13	27-Feb-13			
4819E	Raised Access Floor Level 3	1	4-Mar-13	4-Mar-13			
4819E	Hang Drywall	2	5-Mar-13	6-Mar-13			
4819E	Fascia at RAF	3	5-Mar-13	7-Mar-13			
4819E	Tape & finish Drywall	7	7-Mar-13	15-Mar-13			
4819E	Prime & Paint	2	18-Mar-13	19-Mar-13			
4819E	Meco Shades	1	20-Mar-13	20-Mar-13			
48197	Ceiling Grid	2	20-Mar-13	21-Mar-13			
4819E	Wall Trim	2	20-Mar-13	21-Mar-13			
48197	Trim @ Grid	5	22-Mar-13	28-Mar-13			
48197	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
48197	Ceiling Tile	3	29-Mar-13*	2-Apr-13			
48197	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
48197	Install Marker Boards	2	5-Apr-13	8-Apr-13			
48197	Carpet	2	5-Apr-13	8-Apr-13			
4819E	Hand Rails	1	9-Apr-13	9-Apr-13			
48197	Projection Screen	2	9-Apr-13	10-Apr-13			
4821E	Clean Underfloor	3	9-Apr-13	11-Apr-13			
48197	Tables	5	9-Apr-13	15-Apr-13			
48197	Electrical at Tables	3	16-Apr-13	18-Apr-13			
4819E	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
4819E	Final Paint	1	24-Apr-13	24-Apr-13			
Room 264		55	6-Feb-13 A	24-Apr-13	8-Feb-13		20-Feb-13
4819E	Electrical / Meco Shade Rough In	2	6-Feb-13	7-Feb-13			
4819E	Drywall Rippers/Seal	2	8-Feb-13	11-Feb-13			
48204	Drywall Rippers/Seal @ Sides & Teaching W	10	8-Feb-13 A	20-Feb-13	8-Feb-13		20-Feb-13
4819E	Raised Access Floor Level 1	1	21-Feb-13	21-Feb-13			
4819E	Pony Wall 1	1	22-Feb-13	22-Feb-13			
4819E	Raised Access Floor Level 2	1	27-Feb-13	27-Feb-13			
4819E	Pony Wall 2	1	28-Feb-13	28-Feb-13			
4819E	Raised Access Floor Level 3	1	5-Mar-13	5-Mar-13			
4819E	Hang Drywall	2	6-Mar-13	7-Mar-13			
4819E	Fascia at RAF	3	6-Mar-13	8-Mar-13			
4819E	Tape & finish Drywall	7	8-Mar-13	18-Mar-13			
4819E	Prime & Paint	2	19-Mar-13	20-Mar-13			



Page 6 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
4820C	Meco Shades	1	21-Mar-13	21-Mar-13			
4819C	Ceiling Grid	2	21-Mar-13	22-Mar-13			
48201	Wall Trim	2	21-Mar-13	22-Mar-13			
4819C	Trim @ Grid	5	25-Mar-13	29-Mar-13			
4820C	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
4820C	Ceiling Tile	3	1-Apr-13*	3-Apr-13			
4820C	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
4820C	Install Marker Boards	2	5-Apr-13	8-Apr-13			
4820C	Carpet	2	5-Apr-13	8-Apr-13			
4820C	Hand Rails	1	9-Apr-13	9-Apr-13			
4820C	Projection Screen	2	9-Apr-13	10-Apr-13			
4821E	Clean Underfloor	3	9-Apr-13	11-Apr-13			
4820C	Tables	5	9-Apr-13	15-Apr-13			
4820C	Electrical at Tables	3	16-Apr-13	18-Apr-13			
48201	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
48201	Final Paint	1	24-Apr-13	24-Apr-13			
Room 270		55	6-Feb-13 A	24-Apr-13	11-Feb-13		21-Feb-13
48201	Electrical / Meco Shade Rough In	2	6-Feb-13	7-Feb-13			
48201	Drywall Rippers/Seal	2	8-Feb-13	11-Feb-13			
48204	Drywall Rippers/Seal @ Sides & Teaching W	1	11-Feb-13 A	21-Feb-13	11-Feb-13		21-Feb-13
48201	Raised Access Floor Level 1	1	22-Feb-13	22-Feb-13			
48201	Pony Wall 1	1	25-Feb-13	25-Feb-13			
48201	Raised Access Floor Level 2	1	28-Feb-13	28-Feb-13			
48202	Pony Wall 2	1	1-Mar-13	1-Mar-13			
48202	Raised Access Floor Level 3	1	6-Mar-13	6-Mar-13			
48202	Hang Drywall	2	7-Mar-13	8-Mar-13			
48202	Fascia at RAF	3	7-Mar-13	11-Mar-13			
48202	Tape & finish Drywall	7	11-Mar-13	19-Mar-13			
48202	Prime & Paint	2	20-Mar-13	21-Mar-13			
4820C	Meco Shades	1	22-Mar-13	22-Mar-13			
4821E	Clean Underfloor	3	20-Mar-13	22-Mar-13			
48202	Ceiling Grid	2	22-Mar-13	25-Mar-13			
4820C	Wall Trim	2	22-Mar-13	25-Mar-13			
4820C	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
48202	Trim @ Grid	5	26-Mar-13	1-Apr-13			
48202	Ceiling Tile	3	2-Apr-13*	4-Apr-13			
48202	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
4820C	Install Marker Boards	2	5-Apr-13	8-Apr-13			
4820C	Carpet	2	5-Apr-13	8-Apr-13			
4820C	Hand Rails	1	9-Apr-13	9-Apr-13			
4820C	Projection Screen	2	9-Apr-13	10-Apr-13			
4820C	Tables	5	9-Apr-13	15-Apr-13			
4820C	Electrical at Tables	3	16-Apr-13	18-Apr-13			
48204	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
48204	Final Paint	1	24-Apr-13	24-Apr-13			
Room 276		55	6-Feb-13 A	24-Apr-13	11-Feb-13		15-Feb-13
4820E	Electrical / Meco Shade Rough In	2	6-Feb-13	7-Feb-13			
4820E	Drywall Rippers/Seal	2	8-Feb-13	11-Feb-13			
4820E	Drywall Rippers/Seal @ Sides & Teaching W	0	11-Feb-13 A	22-Feb-13	11-Feb-13		15-Feb-13
48207	Raised Access Floor Level 1	1	25-Feb-13	25-Feb-13			
48207	Pony Wall 1	1	26-Feb-13	26-Feb-13			
48207	Raised Access Floor Level 2	1	1-Mar-13	1-Mar-13			
48207	Pony Wall 2	1	4-Mar-13	4-Mar-13			
48207	Raised Access Floor Level 3	1	7-Mar-13	7-Mar-13			



Page 7 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48207	Hang Drywall	2	8-Mar-13	11-Mar-13			
48207	Fascia at RAF	3	8-Mar-13	12-Mar-13			
48207	Tape & finish Drywall	7	12-Mar-13	20-Mar-13			
48207	Prime & Paint	2	21-Mar-13	22-Mar-13			
4820E	Meco Shades	1	25-Mar-13	25-Mar-13			
4821E	Clean Underfloor	3	21-Mar-13	25-Mar-13			
48207	Ceiling Grid	2	25-Mar-13	26-Mar-13			
4820E	Wall Trim	2	25-Mar-13	26-Mar-13			
4820E	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
4820E	Trim @ Grid	5	27-Mar-13	2-Apr-13			
4820E	Wood at Teaching Wall	5	29-Mar-13*	4-Apr-13			
4820E	Ceiling Tile	3	3-Apr-13*	5-Apr-13			
4820E	Install Marker Boards	2	5-Apr-13	8-Apr-13			
4820E	Carpet	2	5-Apr-13	8-Apr-13			
4820E	Hand Rails	1	9-Apr-13	9-Apr-13			
4820E	Projection Screen	2	9-Apr-13	10-Apr-13			
4820E	Tables	5	9-Apr-13	15-Apr-13			
4820E	Electrical at Tables	3	16-Apr-13	18-Apr-13			
4820E	Zero Defect Corrections	3	19-Apr-13	23-Apr-13			
4820E	Final Paint	1	24-Apr-13	24-Apr-13			
Hallways		58	6-Feb-13	29-Apr-13			
48204	OH& UF Mechanical	6	6-Feb-13	13-Feb-13			
48204	Reframe Walls	6	14-Feb-13	22-Feb-13			
48204	Rippers & Seal	4	25-Feb-13	28-Feb-13			
48204	RAF	5	1-Mar-13	7-Mar-13			
48204	Hang Drywall	4	8-Mar-13	13-Mar-13			
4821E	Clean Underfloor	3	21-Mar-13	25-Mar-13			
4820E	Tape & Finish	10	14-Mar-13	27-Mar-13			
4820E	Grid	5	28-Mar-13	3-Apr-13			
4820E	Trim @ Grid	5	4-Apr-13	10-Apr-13			
4820E	Prime & Paint	3	11-Apr-13	15-Apr-13			
4820E	Ceiling Tile	2	16-Apr-13	17-Apr-13			
4820E	Carpet	2	18-Apr-13	19-Apr-13			
4820E	Zero Defect	3	22-Apr-13	24-Apr-13			
4820E	Final Paint	3	25-Apr-13	29-Apr-13			
Level 2 Flat Classrooms		69	6-Feb-13	14-May-13			
Room 250 & 256		69	6-Feb-13	14-May-13			
4820E	Drywall Rippers	2	6-Feb-13	7-Feb-13			
4821C	UF Elec/Mech	5	8-Feb-13	14-Feb-13			
4821C	RAF	5	15-Feb-13	22-Feb-13			
4821C	Framing above RAF/Windows	5	25-Feb-13	1-Mar-13			
4821C	Wall Rough In	2	4-Mar-13	5-Mar-13			
4821C	Hang Drywall	3	6-Mar-13	8-Mar-13			
4821C	Tape & Finish Drywall	10	11-Mar-13	22-Mar-13			
4821C	Prime & Paint	3	25-Mar-13	27-Mar-13			
4821C	Grid	3	28-Mar-13	1-Apr-13			
4822C	Clean Underfloor	5	28-Mar-13	3-Apr-13			
4821C	Trim @ Grid	5	2-Apr-13	8-Apr-13			
48211	Floor Diffusers	4	9-Apr-13	12-Apr-13			
4821C	Wood at Teaching Wall 156	5	9-Apr-13	15-Apr-13			
48211	Marker Board	2	16-Apr-13	17-Apr-13			
48211	Trim at Walls	3	18-Apr-13	22-Apr-13			
48211	Ceiling Tile	3	23-Apr-13	25-Apr-13			
48211	Carpet	3	26-Apr-13	30-Apr-13			



Page 8 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48211	Meco Shades	2	1-May-13	2-May-13			
48211	Projection Screen	1	3-May-13	3-May-13			
48211	Zero Defect	5	6-May-13	10-May-13			
48211	Final Paint	2	13-May-13	14-May-13			
Level 3		73	6-Feb-13 A	20-May-13	11-Feb-13		13-Feb-13
Level 3 Area 1-Main		47	6-Feb-13	12-Apr-13			
20326	Wall Trim	2	6-Feb-13	7-Feb-13			
20326	Window Sills	3	6-Feb-13	8-Feb-13			
20325	Trim @ Grid	5	6-Feb-13	12-Feb-13			
20325	Under Floor Insulation @ Grid S1	5	6-Feb-13	12-Feb-13			
20326	Window Caulking	3	11-Feb-13	13-Feb-13			
20325	Clean Underfloor	10	13-Feb-13	27-Feb-13			
20325	Floor Diffusers/Duct Sock	10	28-Feb-13	13-Mar-13			
20326	Carpet	4	14-Mar-13	19-Mar-13			
20325	Ceiling Tile	5	27-Mar-13	2-Apr-13			
20326	Zero Defect	5	3-Apr-13	9-Apr-13			
20326	Final Paint	3	10-Apr-13	12-Apr-13			
Level 3 Area 2-Cantilever End		51	11-Feb-13 A	18-Apr-13	11-Feb-13		13-Feb-13
48214	RAF	6	11-Feb-13 A	13-Feb-13	11-Feb-13		13-Feb-13
48214	Window Detail Framing	4	14-Feb-13	20-Feb-13			
20327	Under Floor Insulation	5	14-Feb-13	21-Feb-13			
48214	Hang Drywall	5	21-Feb-13	27-Feb-13			
48214	Tape & Finish Drywall	10	28-Feb-13	13-Mar-13			
48214	Prime & Paint	3	14-Mar-13	18-Mar-13			
48215	Trim at Walls	2	19-Mar-13	20-Mar-13			
48214	Grid	3	19-Mar-13	21-Mar-13			
48214	Trim @ Grid	5	22-Mar-13	28-Mar-13			
48215	Ceiling Tile	3	27-Mar-13	29-Mar-13			
48215	Clean Underfloor	3	29-Mar-13	2-Apr-13			
48215	Floor Diffusers/Duct Sock	3	3-Apr-13	5-Apr-13			
48215	Carpet	2	8-Apr-13	9-Apr-13			
48215	Zero Defect	5	10-Apr-13	16-Apr-13			
48215	Final Paint	2	17-Apr-13	18-Apr-13			
Level 3 Area 3- North End		73	6-Feb-13	20-May-13			
48216	Drywall Rippers	2	6-Feb-13	7-Feb-13			
48216	UF Elec/Mech	2	8-Feb-13	11-Feb-13			
48216	RAF	3	12-Feb-13	14-Feb-13			
48218	Framing above RAF	2	15-Feb-13	19-Feb-13			
48216	Wall Rough In	2	20-Feb-13	21-Feb-13			
48216	Window Detail Framing	4	15-Feb-13	21-Feb-13			
48217	Hang Drywall	5	22-Feb-13	28-Feb-13			
48218	Interior Glass Wall Framing	5	1-Mar-13	7-Mar-13			
48217	Tape & Finish Drywall	10	1-Mar-13	14-Mar-13			
48217	Prime & Paint	3	15-Mar-13	19-Mar-13			
48216	Trim at Walls	2	20-Mar-13	21-Mar-13			
48217	Grid	3	20-Mar-13	22-Mar-13			
48218	Dirtt Doors	4	20-Mar-13	25-Mar-13			
48218	Cabinets	1	27-Mar-13	27-Mar-13			
48217	Trim @ Grid	5	25-Mar-13	29-Mar-13			
48218	Plumbing Trim	2	28-Mar-13	29-Mar-13			
48216	Ceiling Tile	3	1-Apr-13	3-Apr-13			
48217	Clean Underfloor	3	1-Apr-13	3-Apr-13			
48217	Floor Diffusers/Duct Sock	3	4-Apr-13	8-Apr-13			
48217	Carpet	2	9-Apr-13	10-Apr-13			



Page 9 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48218	Interior Glazing	5	3-May-13	9-May-13			
48217	Zero Defect	5	10-May-13	16-May-13			
48217	Final Paint	2	17-May-13	20-May-13			
Level 4		82	6-Feb-13 A	3-Jun-13	11-Feb-13		14-Feb-13
Level 4 Area 1-Main		57	6-Feb-13	26-Apr-13			
48219	Wall Trim	2	6-Feb-13	7-Feb-13			
48218	Window Sills	3	6-Feb-13	8-Feb-13			
48219	Trim @ Grid	5	6-Feb-13	12-Feb-13			
48219	Window Caulking	3	11-Feb-13	13-Feb-13			
48219	Ceiling Tile	5	13-Feb-13	20-Feb-13			
48219	Clean Underfloor	2	27-Feb-13*	28-Feb-13			
48219	Floor Diffusers/Duct Sock	10	28-Mar-13	10-Apr-13			
48219	Carpet	4	11-Apr-13	16-Apr-13			
48219	Zero Defect	5	17-Apr-13	23-Apr-13			
48219	Final Paint	3	24-Apr-13	26-Apr-13			
Flat Classroom 456		55	6-Feb-13	24-Apr-13			
48220	Framing above RAF/Windows	5	6-Feb-13	12-Feb-13			
48220	Wall Rough In	2	13-Feb-13	14-Feb-13			
48222	Camera boxes	15	6-Feb-13	27-Feb-13			
48220	Hang Drywall	3	28-Feb-13	4-Mar-13			
48220	Tape & Finish Drywall	10	5-Mar-13	18-Mar-13			
48220	Prime & Paint	2	19-Mar-13	20-Mar-13			
48220	Grid	2	21-Mar-13	22-Mar-13			
48222	Dirtt Doors	2	21-Mar-13	22-Mar-13			
48221	Trim @ Grid	3	25-Mar-13	27-Mar-13			
48223	Clean Underfloor	5	21-Mar-13	27-Mar-13			
48222	Wood Doors & Hdw (Climatize)	2	27-Mar-13	28-Mar-13			
48221	Floor Diffusers	2	28-Mar-13	29-Mar-13			
48221	Wood at Teaching Wall 456	5	28-Mar-13	3-Apr-13			
48221	Marker Board	2	4-Apr-13	5-Apr-13			
48221	Trim at Walls	2	8-Apr-13	9-Apr-13			
48221	Ceiling Tile	3	10-Apr-13	12-Apr-13			
48221	Carpet	2	15-Apr-13	16-Apr-13			
48221	Meco Shades	1	17-Apr-13	17-Apr-13			
48221	Projection Screen	1	18-Apr-13	18-Apr-13			
48221	Zero Defect	2	19-Apr-13	22-Apr-13			
48222	Final Paint	2	23-Apr-13	24-Apr-13			
Level 4 Area 2-Cantilever End		48	6-Feb-13	15-Apr-13			
48223	RAF	3	6-Feb-13	8-Feb-13			
48223	Window Detail Framing	4	11-Feb-13	14-Feb-13			
48223	Hang Drywall	5	15-Feb-13	22-Feb-13			
48223	Tape & Finish Drywall	10	25-Feb-13	8-Mar-13			
48223	Prime & Paint	3	11-Mar-13	13-Mar-13			
48223	Grid	3	14-Mar-13	18-Mar-13			
48222	Trim at Walls	2	21-Mar-13	22-Mar-13			
48223	Trim @ Grid	5	19-Mar-13	25-Mar-13			
48224	Clean Underfloor	3	26-Mar-13	28-Mar-13			
48223	Ceiling Tile	3	27-Mar-13	29-Mar-13			
48224	Floor Diffusers/Duct Sock	3	29-Mar-13	2-Apr-13			
48224	Carpet	2	3-Apr-13	4-Apr-13			
48224	Zero Defect	5	5-Apr-13	11-Apr-13			
48224	Final Paint	2	12-Apr-13	15-Apr-13			
Level 4 Area 3- North End		82	11-Feb-13 A	3-Jun-13	11-Feb-13		14-Feb-13
48224	Spandrel Fire Caulk	7	11-Feb-13 A	14-Feb-13	11-Feb-13		14-Feb-13



Page 10 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48224	Drywall Rippers	2	15-Feb-13	19-Feb-13			
48224	UF Elec/Mech	5	20-Feb-13	26-Feb-13			
48224	RAF	5	27-Feb-13	5-Mar-13			
48226	Air Dam	3	6-Mar-13	8-Mar-13			
48224	Framing above RAF/Windows	5	6-Mar-13	12-Mar-13			
48225	Wall Rough In	2	13-Mar-13	14-Mar-13			
48225	Hang Drywall	3	15-Mar-13	19-Mar-13			
48225	Tape & Finish Drywall	10	20-Mar-13	2-Apr-13			
48225	Prime & Paint	3	3-Apr-13	5-Apr-13			
48226	Cabinets	1	8-Apr-13	8-Apr-13			
48225	Grid	3	8-Apr-13	10-Apr-13			
48225	Trim at Walls	3	8-Apr-13	10-Apr-13			
48227	Plumbing Trim	2	9-Apr-13	10-Apr-13			
48225	Trim @ Grid	5	11-Apr-13	17-Apr-13			
48226	Clean Under RAF	5	18-Apr-13	24-Apr-13			
48226	Terrazzo	12	25-Apr-13	10-May-13			
48226	Ceiling Tile	3	13-May-13	15-May-13			
48225	Floor Diffusers	4	13-May-13	16-May-13			
48225	Wood at Teaching Wall 450	5	13-May-13	17-May-13			
48226	Meco Shades	2	16-May-13	17-May-13			
48225	Marker Board	2	20-May-13	21-May-13			
48226	Projection Screen	1	22-May-13	22-May-13			
48226	Zero Defect	5	23-May-13	30-May-13			
48226	Final Paint	2	31-May-13	3-Jun-13			
Stair 4 Buildout		55	19-Feb-13	6-May-13			
2032800	Metal Studs	5	19-Feb-13*	25-Feb-13			
2032810	Ceiling Framing	5	26-Feb-13	4-Mar-13			
2032820	Rough In/Backing	10	5-Mar-13	18-Mar-13			
2032830	Hang Drywall	5	19-Mar-13	25-Mar-13			
2032840	Tape & float drywall	10	26-Mar-13	8-Apr-13			
2032850	Prime & Paint	5	9-Apr-13	15-Apr-13			
2032860	Handrails	5	16-Apr-13	22-Apr-13			
2032870	Trimout Lighting	5	23-Apr-13	29-Apr-13			
2033380	Zero Defects	3	30-Apr-13	2-May-13			
2033460	Final Paint	2	3-May-13	6-May-13			
North Wing		87	28-Dec-12 A	11-Jun-13	28-Dec-12		21-Feb-13
North Wing- Structure		0					
Basement		0					
Foundations/ Level 1		0					
Slab on Grade to D Line		0					
Slab on Grade D to F		0					
Level 2		0					
Level 2A		0					
Level 2B		0					
Level 3		0					
Level 3A		0					
Level 3B		0					
Level 4		0					
Level 4A		0					
Level 4B		0					
Roof		0					
Roof A		0					
Roof B		0					
Steel Roof Wing Connector		0					



Page 11 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
North Wing- Exterior Construction		53	1-Feb-13 A	22-Apr-13	1-Feb-13		15-Feb-13
4811020	Milestone- North Wing Dried In	0	6-Feb-13	6-Feb-13			
North Wing Exterior Pull Session		53	1-Feb-13 A	22-Apr-13	1-Feb-13		15-Feb-13
Sequence 7		30	1-Feb-13 A	20-Mar-13	1-Feb-13		
20304	Jump Protection Design	20	1-Feb-13 A	6-Mar-13	1-Feb-13		
20303	Jump Protection @ Stair 2	10	7-Mar-13	20-Mar-13			
Sequence 8		0					
Sequence 9		32	6-Feb-13 A	22-Mar-13	12-Feb-13		13-Feb-13
Sequence 9A		21	6-Feb-13	7-Mar-13			
20367	Teardown	1	6-Feb-13	6-Feb-13			
20367	Install Stairs	10	7-Feb-13	21-Feb-13			
20367	Pour Stairs	5	22-Feb-13	28-Feb-13			
20367	Jump Protection	5	1-Mar-13	7-Mar-13			
Sequence 9B		32	12-Feb-13 A	22-Mar-13	12-Feb-13		13-Feb-13
48263	Waterproofing	6	12-Feb-13 A	13-Feb-13	12-Feb-13		13-Feb-13
48263	Set Scaffold	1	14-Feb-13	14-Feb-13			
48263	Brick	9	15-Feb-13*	28-Feb-13			
48263	Point & Patch	2	1-Mar-13	4-Mar-13			
48263	Teardown Scaffold	1	5-Mar-13	5-Mar-13			
48264	Pressure Wash	2	6-Mar-13	7-Mar-13			
48264	Waterproof Patch	1	8-Mar-13	8-Mar-13			
48264	Window Install	2	11-Mar-13	12-Mar-13			
48264	Caulk Windows	2	15-Mar-13	18-Mar-13			
48264	Install Fins	2	19-Mar-13	20-Mar-13			
48264	Caulk Fins	2	21-Mar-13	22-Mar-13			
Sequence 10		8	6-Feb-13	15-Feb-13			
20303	Paint Outriggers	3	6-Feb-13	8-Feb-13			
20303	Shade Screens	5	11-Feb-13	15-Feb-13			
Sequence 11		18	6-Feb-13	4-Mar-13			
48227	Paint Outriggers	3	6-Feb-13	8-Feb-13			
48227	Shade Screens	10	19-Feb-13	4-Mar-13			
Sequence 12 & 13		0					
Sequence 16		18	6-Feb-13	4-Mar-13			
20301	Install Fins	3	6-Feb-13	8-Feb-13			
20302	Caulk Fins	3	11-Feb-13	13-Feb-13			
20301	Curtain Wall	8	6-Feb-13	15-Feb-13			
20303	Brick above Prow	2	28-Feb-13	1-Mar-13			
20302	Shade Screens	10	19-Feb-13	4-Mar-13			
Connector Roof		53	11-Feb-13 A	22-Apr-13	11-Feb-13		15-Feb-13
20298	Fire Proof Under Deck	8	11-Feb-13 A	15-Feb-13	11-Feb-13		15-Feb-13
20298	Install Dance Floor Scaffold	3	25-Feb-13*	27-Feb-13			
20299	Fire Sprinklers	3	28-Feb-13	4-Mar-13			
20299	Drain Leaders	6	28-Feb-13	7-Mar-13			
20299	Ceiling Framing	5	8-Mar-13	14-Mar-13			
20299	Fire Sprinkler Drops	2	15-Mar-13	18-Mar-13			
20299	Electrical Above Ceiling	4	15-Mar-13	20-Mar-13			
20299	Dens Glas	3	21-Mar-13	25-Mar-13			
20299	EIFS	8	26-Mar-13	4-Apr-13			
20302	Remove Dance Floor	2	5-Apr-13	8-Apr-13			
20304	Jump Protections	10	9-Apr-13	22-Apr-13			
North Loading Zone		30	4-Feb-13 A	20-Mar-13	4-Feb-13		15-Feb-13
20307	Brick (Corduroy Deliery)	8	4-Feb-13 A	15-Feb-13	4-Feb-13		15-Feb-13
20307	Point & Patch	3	19-Feb-13	21-Feb-13			
20307	Pressure Wash	2	22-Feb-13	25-Feb-13			



Page 12 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20307	Teardown Scaffold	2	26-Feb-13	27-Feb-13			
20308	Waterproof Repair	1	28-Feb-13	28-Feb-13			
20308	Bird Slides	2	1-Mar-13	4-Mar-13			
20308	Windows	3	5-Mar-13	7-Mar-13			
20308	Caulk Windows	3	8-Mar-13	12-Mar-13			
20308	Install Fins	3	13-Mar-13	15-Mar-13			
20308	Caulk Fins	3	18-Mar-13	20-Mar-13			
NW7: N Face, 1/F.5 to 1/K		0					
NW8: N Face, 1/C.5 to 1/F.5		0					
NW9: West End		0					
NW10: S Face, N2/A to N2/D.5 (3rd and 4th Floors)		0					
NW 10-11: S Face, Entire 1st and 2nd Floors		0					
NW11: S Face, N2/D.5 to N2/G (3rd and 4th Floors)		0					
NW12: S Face N2/G-Bridge (3rd and 4th Floors)		0					
North Wing- Roof		4	6-Feb-13	11-Feb-13			
4813190	NWR: Roof Coping	4	6-Feb-13	11-Feb-13			
North Wing- Interior Construction		87	30-Jan-13 A	11-Jun-13	30-Jan-13		20-Feb-13
Basement		43	6-Feb-13	8-Apr-13			
4813640	NWB: Hang Drywall- All Walls	6	6-Feb-13	13-Feb-13			
4813650	NWB: Tape- All Walls	7	8-Feb-13	19-Feb-13			
4813710	NWB: Paint- All Walls (Primer and First Coat)	3	14-Feb-13	19-Feb-13			
4813720	NWB: Install Ceiling Tile System	4	14-Feb-13	20-Feb-13			
4813740	NWB: Trim Walls	3	20-Feb-13	22-Feb-13			
4813750	NWB: Trim Out Ceilings	4	21-Feb-13	26-Feb-13			
4813760	NWB: Install Lights	4	21-Feb-13	26-Feb-13			
4813780	NWB: Flooring	4	27-Feb-13	4-Mar-13			
4813790	NWB: Doors/Hardware	4	5-Mar-13	8-Mar-13			
4813770	NWB: Install Special Systems- Data, AV, Se	12	5-Mar-13	20-Mar-13			
4813810	NWB: Final Paint	3	21-Mar-13	25-Mar-13			
4813850	NWB: Zero Defects	10	26-Mar-13	8-Apr-13			
Level 1		84	6-Feb-13	5-Jun-13			15-Feb-13
Level 1 Core (Restrooms, Elec Room, IDF, Vestibule)		57	6-Feb-13	29-Apr-13			
20261	Ceiling Grid	2	6-Feb-13	7-Feb-13			
20265	Doors & Hdw (5)	2	6-Feb-13*	7-Feb-13			
20261	MEP in Ceiling Grid	3	8-Feb-13	12-Feb-13			
20266	Auto Door	3	8-Feb-13	12-Feb-13			
20262	Ceiling Tile	2	27-Mar-13	28-Mar-13			
20262	Terrazzo	10	29-Mar-13	11-Apr-13			
20262	Paint	3	12-Apr-13	16-Apr-13			
20262	Toilet Partitions and Accessories	5	17-Apr-13	23-Apr-13			
20262	Wall Trim (Plumbing & Elec	8	17-Apr-13	26-Apr-13			
20262	Core Complete	0	29-Apr-13	29-Apr-13			
Level 1 Offices		84	6-Feb-13	5-Jun-13			
20349	Hang Drywall	3	6-Feb-13*	8-Feb-13			
20349	Tape & Finish	7	11-Feb-13	20-Feb-13			
20349	Prime & Paint	2	21-Feb-13	22-Feb-13			
20350	Dirtr Doors	2	25-Feb-13	26-Feb-13			
20349	Ceiling Grid	5	25-Feb-13	1-Mar-13			
20349	Trim @ Grid	5	4-Mar-13	8-Mar-13			
20350	Clean Underfloor	3	11-Mar-13	13-Mar-13			
20350	Floor Diffusers/Duct Sock	3	14-Mar-13	18-Mar-13			
20350	Wood Wall	2	27-Mar-13	28-Mar-13			
20349	Ceiling Tile	3	27-Mar-13	29-Mar-13			
20350	Glass Wall Framing	2	29-Mar-13	1-Apr-13			



Page 13 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20349f	Wall Trim	2	1-Apr-13	2-Apr-13			
20349f	Carpet	2	2-Apr-13	3-Apr-13			
20350f	Install Glass	2	29-May-13	30-May-13			
20350f	Zero Defect	1	31-May-13	31-May-13			
20350f	Final Paint	3	3-Jun-13	5-Jun-13			
Level 1 Terrazzo Flooring		16	20-Mar-13	10-Apr-13			
20351f	Strip & Pour 1	1	25-Mar-13	25-Mar-13			
20351f	Plywood	7	20-Mar-13	28-Mar-13			
20351f	Grout 1	1	29-Mar-13	29-Mar-13			
20351f	Strip & Pour 2	1	29-Mar-13	29-Mar-13			
20351f	Rough Grind	9	26-Mar-13	5-Apr-13			
20351f	Grout 2	1	8-Apr-13	8-Apr-13			
20351f	Polish & Seal	3	8-Apr-13	10-Apr-13			
Level 1 Corridor		56	6-Feb-13	25-Apr-13			
20352f	Lighting at 3rd Floor Deck (Delivery?)	5	6-Feb-13	12-Feb-13			
20352f	Exterior Doors/Frames (Delivery?)	5	6-Feb-13	12-Feb-13			
20352f	Prime & Paint	2	21-Feb-13	22-Feb-13			
20352f	Wood Wall Clips	5	21-Feb-13	27-Feb-13			
20353f	Wood Ceiling w/Acoustic Matl	5	27-Mar-13*	2-Apr-13			
20351f	UF HVAC/Elec (Link to Rail Above)	3	1-Apr-13	3-Apr-13			
20353f	Trim @ Wood Ceiling (Lighting, Sprinklers)	3	3-Apr-13	5-Apr-13			
20351f	RAF	4	4-Apr-13	9-Apr-13			
20352f	Wood Wall Panels	10	27-Mar-13	9-Apr-13			
20353f	Light Valance	10	27-Mar-13	9-Apr-13			
20351f	Air Dams	2	10-Apr-13	11-Apr-13			
20353f	Install Lights @ Valance	3	10-Apr-13	12-Apr-13			
20352f	Clean Under Floor	3	12-Apr-13	16-Apr-13			
20352f	Wood Column Wraps (Qty ?)	5	10-Apr-13	16-Apr-13			
20352f	Trim @ Walls	2	17-Apr-13	18-Apr-13			
20352f	Floor Diffusers/Duct Sock/Elec at Carpet Area	3	17-Apr-13	19-Apr-13			
20352f	Carpet	2	22-Apr-13	23-Apr-13			
20353f	Zero Defect	1	24-Apr-13	24-Apr-13			
20353f	Final Paint	1	25-Apr-13	25-Apr-13			
Level 1 Stair Lobby		0					
Level 1 Elevator Lobby		82	6-Feb-13	3-Jun-13			
20357f	Lighting at Conc Deck (Need Del Date)	3	6-Feb-13	8-Feb-13			
20356f	UF HVAC/Elec (Time with Elevator)	3	1-Mar-13*	5-Mar-13			
20356f	RAF	3	6-Mar-13	8-Mar-13			
20357f	Air Dam	3	11-Mar-13	13-Mar-13			
20356f	Hang Drywall	2	14-Mar-13	15-Mar-13			
20356f	Tape & Finish	5	18-Mar-13	22-Mar-13			
20356f	Wood Wall Clips	2	25-Mar-13	26-Mar-13			
20357f	Clean Underfloor	2	25-Mar-13	26-Mar-13			
20357f	Wall Tile- Need Elevator Door Frames	3	25-Mar-13	27-Mar-13			
20357f	Floor Diffusers	3	27-Mar-13	29-Mar-13			
20357f	Glass Wall Framing	3	28-Mar-13	1-Apr-13			
20356f	Wood Wall Panels	5	27-Mar-13	2-Apr-13			
20357f	Wood Ceilings	5	2-Apr-13	8-Apr-13			
20356f	Light Valance	5	3-Apr-13	9-Apr-13			
20356f	Lighting at Valance	2	10-Apr-13	11-Apr-13			
20357f	Trim @ Wood Ceilings	3	9-Apr-13	11-Apr-13			
20357f	Glass Panels	3	29-May-13	31-May-13			
20357f	Zero Defects	1	3-Jun-13	3-Jun-13			
Level 1 AVNET		78	6-Feb-13	28-May-13			15-Feb-13



Page 14 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20358	Design	8	6-Feb-13	15-Feb-13			15-Feb-13
20358	Build Out TBD	70	19-Feb-13	28-May-13			
Level 1 CAFE		52	22-Feb-13	6-May-13			
48233	Clear Elevator Storage	2	22-Feb-13	25-Feb-13			
48233	UF Elec/Mech	2	26-Feb-13	27-Feb-13			
48233	Wall Rough In	2	26-Feb-13	27-Feb-13			
48233	Drywall Rippers	2	28-Feb-13	1-Mar-13			
48233	RAF	3	4-Mar-13	6-Mar-13			
48233	Window Detail Framing	4	7-Mar-13	12-Mar-13			
48233	Hang Drywall	5	13-Mar-13	19-Mar-13			
48233	Tape & Finish Drywall	10	20-Mar-13	2-Apr-13			
48234	Wall Tile	1	3-Apr-13	3-Apr-13			
48233	Prime & Paint	3	3-Apr-13	5-Apr-13			
48234	Trim at Walls	2	8-Apr-13	9-Apr-13			
48234	Wood Ceiling	3	8-Apr-13	10-Apr-13			
48234	Trim @ Wood Ceiling	5	11-Apr-13	17-Apr-13			
48234	Clean Underfloor	2	18-Apr-13	19-Apr-13			
48234	Floor Diffusers/Duct Sock	2	22-Apr-13	23-Apr-13			
48234	Carpet	2	24-Apr-13	25-Apr-13			
48234	Zero Defect	5	26-Apr-13	2-May-13			
48234	Final Paint	2	3-May-13	6-May-13			
Level 2		67	1-Feb-13 A	13-May-13	1-Feb-13		13-Feb-13
Level 2 Core (Restrooms, Elec Room, IDF, Vestibule)		67	1-Feb-13 A	13-May-13	1-Feb-13		13-Feb-13
48229	Wall Finishes	6	1-Feb-13 A	13-Feb-13	1-Feb-13		13-Feb-13
48229	Ceiling Grid	2	14-Feb-13	15-Feb-13			
48229	Doors & Hdw (5)	2	14-Feb-13*	15-Feb-13			
48229	MEP in Ceiling Grid	3	19-Feb-13	21-Feb-13			
48230	Auto Door	3	19-Feb-13	21-Feb-13			
48230	Ceiling Tile	2	27-Mar-13	28-Mar-13			
48230	Terrazzo	10	12-Apr-13	25-Apr-13			
48230	Paint	3	26-Apr-13	30-Apr-13			
48230	Toilet Partitions and Accessories	5	1-May-13	7-May-13			
48230	Wall Trim (Plumbing & Elec	8	1-May-13	10-May-13			
48230	Core Complete	0	13-May-13	13-May-13			
Level 2 Team Rooms		48	6-Feb-13 A	15-Apr-13	11-Feb-13		13-Feb-13
48235	Trim @ Grid	5	6-Feb-13	12-Feb-13			
48236	Floor Diffusers/Duct Sock	1	11-Feb-13 A	13-Feb-13	11-Feb-13		13-Feb-13
48235	Dirtr Doors (Del Date?)	5	11-Mar-13*	15-Mar-13			
48236	Carpet	4	18-Mar-13	21-Mar-13			
48235	Wood Wall	2	27-Mar-13	28-Mar-13			
48235	Ceiling Tile	5	27-Mar-13	2-Apr-13			
48236	Wall Trim	5	3-Apr-13	9-Apr-13			
48236	Zero Defect	1	10-Apr-13	10-Apr-13			
48236	Final Paint	3	11-Apr-13	15-Apr-13			
Level 2 Terrazzo Flooring		16	26-Feb-13	19-Mar-13			
48236	Strip & Pour 1	1	1-Mar-13	1-Mar-13			
48236	Plywood	7	26-Feb-13	6-Mar-13			
48236	Grout 1	1	7-Mar-13	7-Mar-13			
48236	Strip & Pour 2	1	7-Mar-13	7-Mar-13			
48236	Rough Grind	9	4-Mar-13	14-Mar-13			
48237	Grout 2	1	15-Mar-13	15-Mar-13			
48237	Polish & Seal	3	15-Mar-13	19-Mar-13			
Level 2 Corridor		49	1-Feb-13 A	16-Apr-13	1-Feb-13		
48237	Prime & Paint	2	6-Feb-13	7-Feb-13			



Page 15 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48237	UF HVAC/Elec Boxes	3	6-Feb-13	8-Feb-13			
48238	Trim @ Ceiling (Lighting, Sprinklers)	3	6-Feb-13	8-Feb-13			
48237	Glass Rail Pins	4	1-Feb-13 A	11-Feb-13	1-Feb-13		
48237	Wood Wall Clips	5	6-Feb-13	12-Feb-13			
48237	RAF	4	11-Feb-13	14-Feb-13			
48237	Clean Under Floor	3	15-Feb-13	20-Feb-13			
48238	Floor Diffusers/Duct Sock/Elec	3	20-Mar-13	22-Mar-13			
48237	Paint Metal Fascia	3	20-Mar-13	22-Mar-13			
48237	Install Glass Rails	5	25-Mar-13	29-Mar-13			
48238	Wood Wall Panels	10	27-Mar-13	9-Apr-13			
48238	Light Valance	10	27-Mar-13	9-Apr-13			
48238	Trim @ Walls	2	10-Apr-13	11-Apr-13			
48238	Install Lights @ Valance	3	10-Apr-13	12-Apr-13			
48238	Zero Defect	1	15-Apr-13	15-Apr-13			
48239	Final Paint	1	16-Apr-13	16-Apr-13			
Level 2 Stair Lobby		0					
Level 2 Elevator Lobby		47	6-Feb-13 A	12-Apr-13	12-Feb-13		13-Feb-13
48239	Lighting at Conc Deck (Need Del Date)	3	6-Feb-13	8-Feb-13			
48239	Hang Drywall	6	12-Feb-13 A	13-Feb-13	12-Feb-13		13-Feb-13
48239	Tape & Finish	5	14-Feb-13	21-Feb-13			
48239	Wood Wall Clips	2	22-Feb-13	25-Feb-13			
48239	Clean Underfloor	2	22-Feb-13	25-Feb-13			
48239	Wall Tile- Need Elevator Door Frames	3	22-Feb-13	26-Feb-13			
48240	Glass Wall Framing	2	27-Feb-13	28-Feb-13			
48240	Floor Diffusers	3	26-Feb-13	28-Feb-13			
48240	Glass Panels	3	22-Mar-13	26-Mar-13			
48240	Wood Wall Panels	5	27-Mar-13	2-Apr-13			
48240	Wood Ceilings	5	27-Mar-13	2-Apr-13			
48240	Trim @ Wood Ceilings	3	3-Apr-13	5-Apr-13			
48240	Light Valance	5	3-Apr-13	9-Apr-13			
48240	Lighting at Valance	2	10-Apr-13	11-Apr-13			
48240	Zero Defects	1	12-Apr-13	12-Apr-13			
Level 2 CAFE		56	6-Feb-13	25-Apr-13			
48241	UF Elec/Mech	2	6-Feb-13	7-Feb-13			
48241	Wall Rough In	2	6-Feb-13	7-Feb-13			
48241	Drywall Rippers	2	19-Feb-13	20-Feb-13			
48241	RAF	3	21-Feb-13	25-Feb-13			
48241	Window Detail Framing	4	26-Feb-13	1-Mar-13			
48241	Hang Drywall	5	4-Mar-13	8-Mar-13			
48241	Tape & Finish Drywall	10	11-Mar-13	22-Mar-13			
48241	Wall Tile	1	25-Mar-13	25-Mar-13			
48241	Prime & Paint	3	25-Mar-13	27-Mar-13			
48242	Trim at Walls	2	28-Mar-13	29-Mar-13			
48241	Wood Ceiling	3	28-Mar-13	1-Apr-13			
48242	Trim @ Wood Ceiling	5	2-Apr-13	8-Apr-13			
48242	Clean Underfloor	2	9-Apr-13	10-Apr-13			
48242	Floor Diffusers/Duct Sock	2	11-Apr-13	12-Apr-13			
48242	Carpet	2	15-Apr-13	16-Apr-13			
48242	Zero Defect	5	17-Apr-13	23-Apr-13			
48242	Final Paint	2	24-Apr-13	25-Apr-13			
Level 3		77	5-Feb-13 A	28-May-13	5-Feb-13		14-Feb-13
Level 3 Core (Restrooms, Elec Room, IDF, Vestibule)		71	14-Feb-13	28-May-13			
48230	Wall Finishes	5	14-Feb-13	21-Feb-13			
48230	Ceiling Grid	2	22-Feb-13	25-Feb-13			



Page 16 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48230	Doors & Hdw (5)	2	22-Feb-13*	25-Feb-13			
48231	MEP in Ceiling Grid	3	26-Feb-13	28-Feb-13			
482311	Auto Door	3	26-Feb-13	28-Feb-13			
482312	Ceiling Tile	2	27-Mar-13	28-Mar-13			
482313	Terrazzo	10	26-Apr-13	9-May-13			
482314	Paint	3	10-May-13	14-May-13			
482316	Toilet Partitions and Accessories	5	15-May-13	21-May-13			
482318	Wall Trim (Plumbing & Elec	8	15-May-13	24-May-13			
482317	Core Complete	0	28-May-13	28-May-13			
Level 3 Team Rooms		40	5-Feb-13 A	3-Apr-13	5-Feb-13		14-Feb-13
48246	Prime & Paint	7	5-Feb-13 A	14-Feb-13	5-Feb-13		14-Feb-13
48246	Ceiling Grid	6	15-Feb-13	25-Feb-13			
48246	Dirrt Doors (Del Date)	8	15-Feb-13	27-Feb-13			
48246	Trim @ Grid	5	26-Feb-13	4-Mar-13			
48246	Ceiling Tile	5	5-Mar-13	11-Mar-13			
48247	Clean Underfloor	5	5-Mar-13	11-Mar-13			
48247	Wall Trim	5	12-Mar-13	18-Mar-13			
48247	Floor Diffusers/Duct Sock	5	12-Mar-13	18-Mar-13			
48247	Carpet	4	19-Mar-13	22-Mar-13			
48246	Wood Wall	2	27-Mar-13	28-Mar-13			
48247	Zero Defect	1	29-Mar-13	29-Mar-13			
48247	Final Paint	3	1-Apr-13	3-Apr-13			
Level 3 Terrazzo Flooring		15	8-Mar-13	28-Mar-13			
48247	Strip & Pour 1	1	12-Mar-13	12-Mar-13			
48247	Plywood	4	8-Mar-13	13-Mar-13			
48248	Strip & Pour 2	1	14-Mar-13	14-Mar-13			
48247	Grout 1	1	18-Mar-13	18-Mar-13			
48247	Rough Grind	8	13-Mar-13	22-Mar-13			
48248	Grout 2	1	25-Mar-13	25-Mar-13			
48248	Polish & Seal	3	26-Mar-13	28-Mar-13			
Level 3 Corridor		55	6-Feb-13	24-Apr-13			
48249	Trim @ Conc Ceiling	3	6-Feb-13	8-Feb-13			
48248	Wood Wall Clips	5	6-Feb-13	12-Feb-13			
48250	Tape & Float	10	6-Feb-13	20-Feb-13			
48249	Clean Under Floor	3	21-Feb-13	25-Feb-13			
48248	Prime & Paint	3	21-Feb-13	25-Feb-13			
48249	Floor Diffusers/Duct Sock/Elec at Carpet Area	3	26-Feb-13	28-Feb-13			
48248	Wood Wall Panels	10	29-Mar-13	11-Apr-13			
48248	Light Valance	10	29-Mar-13	11-Apr-13			
48249	Install Lights @ Valance	3	12-Apr-13	16-Apr-13			
48248	Wood Column Wraps (Qty ?)	5	12-Apr-13	18-Apr-13			
48249	Carpet	2	19-Apr-13	22-Apr-13			
48249	Trim @ Walls	2	19-Apr-13	22-Apr-13			
48250	Zero Defect	1	23-Apr-13	23-Apr-13			
48250	Final Paint	1	24-Apr-13	24-Apr-13			
Level 3 Stair Lobby		0					
Level 3 Elevator Lobby		45	6-Feb-13	10-Apr-13			
48250	Hang Drywall	2	6-Feb-13	7-Feb-13			
48250	Lighting at Conc Deck (Need Del Date)	3	6-Feb-13	8-Feb-13			
48250	Tape & Finish	5	8-Feb-13	14-Feb-13			
48250	Wood Wall Clips	2	15-Feb-13	19-Feb-13			
48250	Clean Underfloor	2	15-Feb-13	19-Feb-13			
48250	Wall Tile- Need Elevator Door Frames	3	15-Feb-13	20-Feb-13			
482511	Glass Wall Framing	2	21-Feb-13	22-Feb-13			



Page 17 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48251	Floor Diffusers	3	20-Feb-13	22-Feb-13			
48251	Glass Panels	3	18-Mar-13	20-Mar-13			
48250	Wood Wall Panels	5	29-Mar-13	4-Apr-13			
48251	Light Valance	5	29-Mar-13	4-Apr-13			
48251	Wood Ceilings	5	29-Mar-13	4-Apr-13			
48251	Lighting at Valance	2	5-Apr-13	8-Apr-13			
48251	Trim @ Wood Ceilings	3	5-Apr-13	9-Apr-13			
48251	Zero Defects	1	10-Apr-13	10-Apr-13			
Level 3 CAFE		58	6-Feb-13	29-Apr-13			
48242	Wall Rough In	2	6-Feb-13	7-Feb-13			
48242	UF Elec/Mech	2	19-Feb-13	20-Feb-13			
48243	Drywall Rippers	2	21-Feb-13	22-Feb-13			
48243	RAF	3	25-Feb-13	27-Feb-13			
48243	Window Detail Framing	4	28-Feb-13	5-Mar-13			
48243	Hang Drywall	5	6-Mar-13	12-Mar-13			
48243	Tape & Finish Drywall	10	13-Mar-13	26-Mar-13			
48243	Wall Tile	1	27-Mar-13	27-Mar-13			
48243	Prime & Paint	3	27-Mar-13	29-Mar-13			
48243	Trim at Walls	2	1-Apr-13	2-Apr-13			
48243	Wood Ceiling	3	1-Apr-13	3-Apr-13			
48243	Trim @ Wood Ceiling	5	4-Apr-13	10-Apr-13			
48244	Clean Underfloor	2	11-Apr-13	12-Apr-13			
48244	Floor Diffusers/Duct Sock	2	15-Apr-13	16-Apr-13			
48244	Carpet	2	17-Apr-13	18-Apr-13			
48244	Zero Defect	5	19-Apr-13	25-Apr-13			
48244	Final Paint	2	26-Apr-13	29-Apr-13			
Level 4		87	30-Jan-13 A	11-Jun-13	30-Jan-13		20-Feb-13
Level 4 Core (Restrooms, Elec Room, IDF, Vestibule)		76	22-Feb-13	11-Jun-13			
48231	Wall Finishes	5	22-Feb-13	28-Feb-13			
48231	Ceiling Grid	2	1-Mar-13	4-Mar-13			
48232	Doors & Hdw (5)	2	1-Mar-13*	4-Mar-13			
48232	MEP in Ceiling Grid	3	5-Mar-13	7-Mar-13			
48232	Auto Door	3	5-Mar-13	7-Mar-13			
48232	Ceiling Tile	2	27-Mar-13	28-Mar-13			
48232	Terrazzo	10	10-May-13	23-May-13			
48232	Paint	3	24-May-13	29-May-13			
48232	Toilet Partitions and Accessories	5	30-May-13	5-Jun-13			
48232	Wall Trim (Plumbing & Elec	8	30-May-13	10-Jun-13			
48232	Core Complete	0	11-Jun-13	11-Jun-13			
Level 4 Executive Classroom		61	6-Feb-13	2-May-13			
48252	Frame Walls	2	6-Feb-13	7-Feb-13			
48252	Electrical / Mecco Shade Rough In	2	8-Feb-13	11-Feb-13			
48252	Drywall Rippers	2	8-Feb-13	11-Feb-13			
48252	Raised Access Floor Level 1	2	12-Feb-13	13-Feb-13			
48252	Pony Wall 1	1	14-Feb-13	14-Feb-13			
48252	Raised Access Floor Level 2	2	15-Feb-13	19-Feb-13			
48252	Pony Wall 2	1	20-Feb-13	20-Feb-13			
48252	Raised Access Floor Level 3	2	21-Feb-13	22-Feb-13			
48254	Pony Wall 3	1	25-Feb-13	25-Feb-13			
48254	Raised Access Floor Level 4	2	26-Feb-13	27-Feb-13			
48252	Fascia at RAF	3	28-Feb-13	4-Mar-13			
48253	Hang Drywall	4	28-Feb-13	5-Mar-13			
48253	Tape & finish Drywall	10	6-Mar-13	19-Mar-13			
48253	Prime & Paint	2	20-Mar-13	21-Mar-13			



Page 18 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48255	Clean Underfloor	3	20-Mar-13	22-Mar-13			
48253	Meco Shades	2	22-Mar-13	25-Mar-13			
48253	Wall Trim	2	22-Mar-13	25-Mar-13			
48255	Soffits	5	22-Mar-13	28-Mar-13			
48253	Doors & Hdw	1	29-Mar-13*	29-Mar-13			
48253	Ceiling Grid	3	29-Mar-13	2-Apr-13			
48253	Trim @ Grid	5	3-Apr-13	9-Apr-13			
48253	Ceiling Tile	3	10-Apr-13*	12-Apr-13			
48253	Wood at Teaching Wall	8	3-Apr-13*	12-Apr-13			
48254	Carpet	2	15-Apr-13	16-Apr-13			
48254	Hand Rails	1	17-Apr-13	17-Apr-13			
48254	Install Marker Boards	5	15-Apr-13	19-Apr-13			
48254	Projection Screen	2	22-Apr-13	23-Apr-13			
48254	Tables	5	17-Apr-13	23-Apr-13			
48254	Electrical at Tables	3	24-Apr-13	26-Apr-13			
48254	Zero Defect Corrections	3	29-Apr-13	1-May-13			
48254	Final Paint	1	2-May-13	2-May-13			
Level 4 Terrazzo Flooring		7	15-Mar-13	25-Mar-13			
20358	Plywood	2	15-Mar-13	18-Mar-13			
20358	Strip & Pour	1	19-Mar-13	19-Mar-13			
20358	Rough Grind	2	20-Mar-13	21-Mar-13			
20358	Grout	1	22-Mar-13	22-Mar-13			
20358	Polish & Seal	1	25-Mar-13	25-Mar-13			
Level 4 Executive Break Room		41	6-Feb-13	4-Apr-13			
20359	Rough in Walls	3	6-Feb-13	8-Feb-13			
20359	Hang Drywall	1	11-Feb-13	11-Feb-13			
20359	Tape & Finish	5	12-Feb-13	19-Feb-13			
20359	Prime & Paint	1	20-Feb-13	20-Feb-13			
20360	Clean Underfloor	1	20-Feb-13	20-Feb-13			
20359	Grid	1	21-Feb-13	21-Feb-13			
20360	Wall Trim	1	21-Feb-13	21-Feb-13			
20359	Stainless Shelving	2	21-Feb-13	22-Feb-13			
20359	Trim @ Grid	2	22-Feb-13	25-Feb-13			
20359	Ceiling Tile	1	27-Mar-13	27-Mar-13			
20359	Cabinets & Top	2	27-Mar-13	28-Mar-13			
20360	Vinyl Flooring	2	28-Mar-13	29-Mar-13			
20359	Trim @ Cabinets	2	29-Mar-13	1-Apr-13			
20360	Zero Defects	2	2-Apr-13	3-Apr-13			
20360	Final Paint	1	4-Apr-13	4-Apr-13			
Level 4 Break Out Rooms		48	6-Feb-13 A	15-Apr-13	6-Feb-13		20-Feb-13
Level 4 Executive Breakout Rooms		40	6-Feb-13	3-Apr-13			
48257	Demo Walls/RAF	3	6-Feb-13	8-Feb-13			
48257	Framing	1	11-Feb-13	11-Feb-13			
4825E	Wall Rough In	3	12-Feb-13	14-Feb-13			
4825E	Hang Drywall	2	15-Feb-13	19-Feb-13			
4825E	Tape & Finish	7	20-Feb-13	28-Feb-13			
4825E	Prime & Paint	2	1-Mar-13	4-Mar-13			
4825E	Ceiling Grid	2	5-Mar-13	6-Mar-13			
4825E	Glass Walls/Doors	3	5-Mar-13	7-Mar-13			
4825E	Trim @ Grid	2	7-Mar-13	8-Mar-13			
4825E	Clean Underfloor	1	11-Mar-13	11-Mar-13			
4825E	Floor Diffusers/Duct Sock	2	12-Mar-13	13-Mar-13			
4825E	Carpet	1	14-Mar-13	14-Mar-13			
4825E	Ceiling Tile	2	27-Mar-13	28-Mar-13			



Page 19 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
4825E	Wall Trim	2	29-Mar-13	1-Apr-13			
4825E	Zero Defect	1	2-Apr-13	2-Apr-13			
4825E	Final Paint	1	3-Apr-13	3-Apr-13			
Level 4 West Breakout Rooms		48	6-Feb-13 A	15-Apr-13	6-Feb-13		20-Feb-13
4825E	Tape & Finish	10	6-Feb-13 A	20-Feb-13	6-Feb-13		20-Feb-13
4825E	Prime & Paint	2	21-Feb-13	22-Feb-13			
4825E	Dirtt Doors	3	25-Feb-13	27-Feb-13			
4825E	Ceiling Grid	4	25-Feb-13	28-Feb-13			
4825E	Trim @ Grid	5	1-Mar-13	7-Mar-13			
48257	Clean Underfloor	5	8-Mar-13	14-Mar-13			
48257	Floor Diffusers/Duct Sock	5	15-Mar-13	21-Mar-13			
48257	Carpet	4	22-Mar-13	27-Mar-13			
4825E	Wood Wall	2	27-Mar-13	28-Mar-13			
48257	Ceiling Tile	5	27-Mar-13	2-Apr-13			
48257	Wall Trim	5	3-Apr-13	9-Apr-13			
48257	Zero Defect	1	10-Apr-13	10-Apr-13			
48257	Final Paint	3	11-Apr-13	15-Apr-13			
Level 4 Corridor		55	4-Feb-13 A	24-Apr-13	4-Feb-13		15-Feb-13
48258	Trim @ Conc Ceiling (Need Delivery Date	5	6-Feb-13	12-Feb-13			
48259	Tape & Finish	8	4-Feb-13 A	15-Feb-13	4-Feb-13		15-Feb-13
48258	Clean Under Floor	3	19-Feb-13	21-Feb-13			
48258	Wood Wall Clips	5	19-Feb-13	25-Feb-13			
48258	Prime & Paint	5	19-Feb-13	25-Feb-13			
48258	Floor Diffusers/Duct Sock/Elec	3	22-Feb-13	26-Feb-13			
48258	Wood Wall Panels	10	27-Mar-13	9-Apr-13			
48258	Light Valance	10	27-Mar-13	9-Apr-13			
48259	Install Lights @ Valance	3	10-Apr-13	12-Apr-13			
48259	Wood Column Wraps (Qty ?)	5	10-Apr-13	16-Apr-13			
48259	Carpet	2	17-Apr-13	18-Apr-13			
48259	Trim @ Walls	2	17-Apr-13	18-Apr-13			
48259	Zero Defect	3	19-Apr-13	23-Apr-13			
48259	Final Paint	1	24-Apr-13	24-Apr-13			
Level 4 Elevator Lobby		43	30-Jan-13 A	8-Apr-13	30-Jan-13		15-Feb-13
48259	Lighting at Conc Deck (Need Del Date)	3	6-Feb-13	8-Feb-13			
48259	RAF	8	30-Jan-13 A	15-Feb-13	30-Jan-13		15-Feb-13
48259	Hang Drywall	2	19-Feb-13	20-Feb-13			
48260	Tape & Finish	7	21-Feb-13	1-Mar-13			
48260	Clean Underfloor	2	4-Mar-13	5-Mar-13			
48260	Wood Wall Clips	3	4-Mar-13	6-Mar-13			
48260	Wall Tile- Need Elevator Door Frames	4	4-Mar-13	7-Mar-13			
48260	Floor Diffusers	3	6-Mar-13	8-Mar-13			
48260	Wood Wall Panels	5	27-Mar-13	2-Apr-13			
48260	Light Valance	5	27-Mar-13	2-Apr-13			
48260	Wood Ceilings	5	27-Mar-13	2-Apr-13			
48260	Lighting at Valance	2	3-Apr-13	4-Apr-13			
48261	Trim @ Wood Ceilings	3	3-Apr-13	5-Apr-13			
48261	Zero Defects	1	8-Apr-13	8-Apr-13			
Level 4 CAFE		58	6-Feb-13	29-Apr-13			
48244	Wall Rough In	2	6-Feb-13	7-Feb-13			
48244	UF Elec/Mech	2	19-Feb-13	20-Feb-13			
48244	Drywall Rippers	2	21-Feb-13	22-Feb-13			
48244	RAF	3	25-Feb-13	27-Feb-13			
48245	Window Detail Framing	4	28-Feb-13	5-Mar-13			
48245	Hang Drywall	5	6-Mar-13	12-Mar-13			



Page 20 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
48245	Tape & Finish Drywall	10	13-Mar-13	26-Mar-13			
48245	Wall Tile	1	27-Mar-13	27-Mar-13			
48245	Prime & Paint	3	27-Mar-13	29-Mar-13			
48245	Trim at Walls	2	1-Apr-13	2-Apr-13			
48245	Wood Ceiling	3	1-Apr-13	3-Apr-13			
48245	Trim @ Wood Ceiling	5	4-Apr-13	10-Apr-13			
48245	Clean Underfloor	2	11-Apr-13	12-Apr-13			
48245	Floor Diffusers/Duct Sock	2	15-Apr-13	16-Apr-13			
48246	Carpet	2	17-Apr-13	18-Apr-13			
48246	Zero Defect	5	19-Apr-13	25-Apr-13			
48246	Final Paint	2	26-Apr-13	29-Apr-13			
Elevator		31	28-Dec-12 A	21-Mar-13	28-Dec-12		21-Feb-13
2026420	Exterior Metal Siding- Machine Room	0	28-Dec-12 A	6-Feb-13	28-Dec-12		4-Jan-13
2026440	Interior Finishes- Machine Room	8	6-Feb-13	15-Feb-13			
2026460	Build/Install First Cab	3	7-Feb-13 A	21-Feb-13	7-Feb-13		21-Feb-13
2026470	Build/Install Second Cab	3	7-Feb-13 A	21-Feb-13	7-Feb-13		21-Feb-13
2026480	Elevator Doors- 1st Floor	2	22-Feb-13	25-Feb-13			
2026490	Elevator Doors- 2nd Floor	2	26-Feb-13	27-Feb-13			
2026500	Elevator Doors- 3rd Floor	2	28-Feb-13	1-Mar-13			
2026510	Elevator Doors- 4th Floor	2	4-Mar-13	5-Mar-13			
2026520	Trim Out/Finish Elevator Doors- All Floors	12	6-Mar-13	21-Mar-13			
Stairs		87	6-Feb-13	10-Jun-13			
Stair 3 (West)		16	1-Mar-13	22-Mar-13			
2036660	Deliver Stairs	1	1-Mar-13	1-Mar-13			
2036670	Install Stairs	10	4-Mar-13	15-Mar-13			
2036680	Pour Stairs	5	18-Mar-13	22-Mar-13			
Stair 1 (Interior, 1st-3rd Floors)		87	6-Feb-13	10-Jun-13			
2036520	Build Scaffold	3	6-Feb-13	8-Feb-13			
2036260	Metal Studs at Shear Wall 1-3	5	11-Feb-13	15-Feb-13			
2036280	Soffit Framing @ 1-3	5	19-Feb-13	25-Feb-13			
2036290	Rough in @ Walls	5	26-Feb-13	4-Mar-13			
2036300	Hang Drywall	5	5-Mar-13	11-Mar-13			
2036310	Tape & Finish	3	12-Mar-13	14-Mar-13			
2036610	Prime & Paint	2	15-Mar-13	18-Mar-13			
2036620	Grid Ceiling	2	19-Mar-13	20-Mar-13			
2036530	Wood Ceiling @ Top of 3	8	15-Mar-13	26-Mar-13			
2036600	Wood Ceiling @ 1	8	19-Mar-13	28-Mar-13			
2036630	Trim @ Grid	4	29-Mar-13	3-Apr-13			
2036640	Ceiling Tile	2	4-Apr-13	5-Apr-13			
2036540	Wood Wall Panels	20	27-Mar-13	23-Apr-13			
2036560	Wood Treads/Rails	10	10-Apr-13	23-Apr-13			
2036550	Wood Stair Wrap	20	3-Apr-13	30-Apr-13			
2036570	BendHeim Glass	10	17-Apr-13	30-Apr-13			
2036580	Interior Glazing Frame	5	1-May-13	7-May-13			
2036590	Install Glass	5	30-May-13	5-Jun-13			
2036650	Zero Defects	3	6-Jun-13	10-Jun-13			
Site Work		91	29-Jan-13 A	14-Jun-13	29-Jan-13		22-Feb-13
Site Hardscape		91	29-Jan-13 A	14-Jun-13	29-Jan-13		22-Feb-13
Zone 1 Courtyard		91	29-Jan-13 A	14-Jun-13	29-Jan-13		22-Feb-13
2032880	Underground Conduit	8	6-Feb-13*	15-Feb-13			
2032890	Irrigation Mains/Branch	8	6-Feb-13*	15-Feb-13			
2032900	Survey Courtyard	1	19-Feb-13	19-Feb-13			
2032910	Fine Grade Courtyard	2	20-Feb-13	21-Feb-13			
Area 1-Fountain		54	29-Jan-13 A	23-Apr-13	29-Jan-13		22-Feb-13



Page 21 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20329	Survey Seat Walls & Fountain	1	22-Feb-13	22-Feb-13			
20334	Fountain Re Design & Pricing	12	29-Jan-13 A	22-Feb-13	29-Jan-13		22-Feb-13
20329	Seat Wall Foundations	3	25-Feb-13	27-Feb-13			
20329	Fountain Foundation	2	28-Feb-13	1-Mar-13			
20329	Fountain Piping	1	4-Mar-13	4-Mar-13			
20329	Form & Pour Seat Walls	5	28-Feb-13	6-Mar-13			
20329	Form & Pour Fountain	8	5-Mar-13	14-Mar-13			
20329	Survey Trees	1	15-Mar-13	15-Mar-13			
20329	Structural Trees (3)	5	18-Mar-13	22-Mar-13			
20330	Irrigation/Conduit at Trees	2	25-Mar-13	26-Mar-13			
20330	Concrete Curbs for Pavers	3	25-Mar-13	27-Mar-13			
20330	Slurry Base for Pavers	1	28-Mar-13	28-Mar-13			
20330	ABC	2	28-Mar-13	29-Mar-13			
20330	Form & Pour Sidewalks	5	1-Apr-13	5-Apr-13			
20330	Set Tree Grates	1	8-Apr-13	8-Apr-13			
20330	Beach Pebbles	1	8-Apr-13	8-Apr-13			
20330	Shrubs	2	8-Apr-13	9-Apr-13			
20330	Brick Pavers	2	9-Apr-13	10-Apr-13			
20330	Lighting	2	9-Apr-13	10-Apr-13			
20331	DG	1	11-Apr-13	11-Apr-13			
20335	Non Structural Trees (5)	3	19-Apr-13	23-Apr-13			
Area 2- SE of BAC Bldg		26	22-Feb-13	29-Mar-13			
48228	Survey Trees	1	22-Feb-13	22-Feb-13			
48228	Structural Trees (4)	5	25-Feb-13	1-Mar-13			
48227	Survey Seat Walls & Scrim	1	4-Mar-13	4-Mar-13			
48228	Irrigation/Conduit at Trees	2	4-Mar-13	5-Mar-13			
48227	Seat Wall Foundations	4	5-Mar-13	8-Mar-13			
48227	Install Scrim	5	5-Mar-13	11-Mar-13			
48229	Adjust Storm Drain Inlets	1	12-Mar-13	12-Mar-13			
48228	ABC	2	12-Mar-13	13-Mar-13			
48228	Form & Pour Sidewalks	3	14-Mar-13	18-Mar-13			
48228	Set Tree Grates	1	19-Mar-13	19-Mar-13			
48229	Beach Pebbles	1	19-Mar-13	19-Mar-13			
48229	Lighting	2	20-Mar-13	21-Mar-13			
48227	Form & Pour Seat Walls	10	11-Mar-13	22-Mar-13			
48229	Non Structural Trees (3)	2	25-Mar-13	26-Mar-13			
48228	Shrubs	2	27-Mar-13	28-Mar-13			
48229	DG	1	29-Mar-13	29-Mar-13			
Area 3-		21	8-Apr-13	6-May-13			
20331	Survey Trees & Seat Wall	1	8-Apr-13	8-Apr-13			
20331	Seat Wall Foundation	3	9-Apr-13	11-Apr-13			
20331	Drill & Pour Light Bases (2)	3	9-Apr-13	11-Apr-13			
20331	Structural Trees (6)	5	9-Apr-13	15-Apr-13			
20331	Concrete Curbs for Pavers	2	16-Apr-13	17-Apr-13			
20331	Form & Pour Seat Wall	5	12-Apr-13	18-Apr-13			
20331	Slurry Base for Pavers	1	19-Apr-13	19-Apr-13			
20331	ABC	2	19-Apr-13	22-Apr-13			
20332	Adjust MH & Storm Drains	2	19-Apr-13	22-Apr-13			
20332	Brick Pavers	2	22-Apr-13	23-Apr-13			
20331	Form & Pour Sidewalks	4	23-Apr-13	26-Apr-13			
20332	Tree Grates	1	29-Apr-13	29-Apr-13			
20332	Beach Pebbles	2	29-Apr-13	30-Apr-13			
20332	Shrubs	2	29-Apr-13	30-Apr-13			
20332	DG	1	1-May-13	1-May-13			



Page 22 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20332	Lighting	5	30-Apr-13	6-May-13			
Area 4		37	9-Apr-13	30-May-13			
20333	Drill & Pour Light Bases (2)	3	9-Apr-13	11-Apr-13			
20332	Survey Seat Walls & Tree	1	29-Apr-13	29-Apr-13			
20332	Seat Wall Foundations	3	30-Apr-13	2-May-13			
20332	Form & Pour Seat Walls	5	3-May-13	9-May-13			
20333	Structural Tree (1)	2	10-May-13	13-May-13			
20333	Brick Curbs for Pavers	2	10-May-13	13-May-13			
20333	Slurry Base for Pavers	1	14-May-13	14-May-13			
20333	ABC	1	15-May-13	15-May-13			
20333	Brick Pavers	2	15-May-13	16-May-13			
20335	Non Structural Trees (2)	1	16-May-13	16-May-13			
20333	Form & Pour Sidewalks	4	16-May-13	21-May-13			
20333	Tree Grate	1	22-May-13	22-May-13			
20334	Shrubs	5	17-May-13	23-May-13			
20334	Beach Pebbles	3	24-May-13	29-May-13			
20333	Lighting	5	23-May-13	30-May-13			
Area 5		15	22-May-13	12-Jun-13			
20334	Survey Seat Wall	1	22-May-13	22-May-13			
20334	Seat Wall Foundation	3	23-May-13	28-May-13			
20334	Form & Pour Seat Wall	5	29-May-13	4-Jun-13			
20334	Adjust Storm Drain Inlet	1	5-Jun-13	5-Jun-13			
20334	ABC	2	5-Jun-13	6-Jun-13			
20334	Form & Pour Sidewalks	4	7-Jun-13	12-Jun-13			
Area 6		13	14-Mar-13	1-Apr-13			
48261	Form & Pour West Sidewalk	4	14-Mar-13	19-Mar-13			
48262	Lighting in Sidewalk	4	14-Mar-13	19-Mar-13			
48262	Shrubs	5	20-Mar-13	26-Mar-13			
48262	Beach Pebbles	3	27-Mar-13	29-Mar-13			
48262	DG	1	1-Apr-13	1-Apr-13			
Area 7		62	20-Mar-13	14-Jun-13			
48262	Survey Seat Wall	1	20-Mar-13	20-Mar-13			
48262	Structural Tree (1)	2	20-Mar-13	21-Mar-13			
48262	Seat Wall Foundation	3	21-Mar-13	25-Mar-13			
48262	Form & Pour Seatwall	4	26-Mar-13	29-Mar-13			
48262	Form & Pour Sidewalk	3	1-Apr-13	3-Apr-13			
48263	Non Structural Trees (2)	1	5-Jun-13	5-Jun-13			
48262	Shrubs	3	6-Jun-13	10-Jun-13			
48263	Lighting	3	11-Jun-13	13-Jun-13			
48263	DG	1	14-Jun-13	14-Jun-13			
Zone 2 North		54	22-Feb-13	8-May-13			
Area 1-Hardscape/Landscape		54	22-Feb-13	8-May-13			
20335	Rough Grade	3	22-Feb-13*	26-Feb-13			
20335	Remove Excess Dirt Pile	2	27-Feb-13	28-Feb-13			
20337	Blue Tops for Grading	1	1-Mar-13	1-Mar-13			
20335	Fine Grade	2	4-Mar-13	5-Mar-13			
20337	Survey Trees	1	25-Mar-13	25-Mar-13			
20336	Drill & Pour Light Bases (2)	3	26-Mar-13	28-Mar-13			
20336	Structural Trees (7) (Link to Stair Pour)	5	26-Mar-13	1-Apr-13			
20336	Conduit	2	2-Apr-13	3-Apr-13			
20336	Irrigation to Trees	3	2-Apr-13	4-Apr-13			
20336	ABC	2	5-Apr-13	8-Apr-13			
20336	Adjust Manholes	2	5-Apr-13	8-Apr-13			
20336	Form & Pour Sidewalks (Edges)	7	9-Apr-13	17-Apr-13			



Page 23 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20336f	Concrete Curbs for Pavers	2	18-Apr-13	19-Apr-13			
20336f	Slurry Base for Pavers	1	22-Apr-13	22-Apr-13			
20337	Shrubs	4	18-Apr-13	23-Apr-13			
20337f	Brick Pavers	2	23-Apr-13	24-Apr-13			
20337	Tree Grates	1	25-Apr-13	25-Apr-13			
20337f	Lighting	1	26-Apr-13	26-Apr-13			
20337f	Sod Area	10	25-Apr-13	8-May-13			
Area 2-Trash Enclosure/Bike Parking		40	6-Mar-13	30-Apr-13			
20337f	Survey Walls & Trees	1	6-Mar-13	6-Mar-13			
20338f	Structural Trees (2) Bike Parking	2	7-Mar-13	8-Mar-13			
20339	Non Struct Trees (4)	3	6-Mar-13	8-Mar-13			
20337f	Wall Foundations	3	7-Mar-13	11-Mar-13			
20338	Metal Scrim w/Foundations	3	7-Mar-13	11-Mar-13			
20338	Retaining Wall for Bike Area	6	7-Mar-13	14-Mar-13			
20338f	CMU Walls	4	12-Mar-13	15-Mar-13			
20338f	Waterproofing at Retaining Wall	1	15-Mar-13	15-Mar-13			
20338f	Plumbing to HB	2	18-Mar-13	19-Mar-13			
20338f	Pipe Bollards	2	18-Mar-13	19-Mar-13			
20338f	Backfill @ Retaining Wall	2	18-Mar-13	19-Mar-13			
20339	Pour Dumpster Pad	2	20-Mar-13	21-Mar-13			
20338f	Sidewalk to Street (Edges)	6	15-Mar-13	22-Mar-13			
20339f	Shrubs	4	20-Mar-13	25-Mar-13			
20339f	DG	1	26-Mar-13	26-Mar-13			
20337f	Drill & Pour Light Pole Bases (3)	3	26-Mar-13	28-Mar-13			
20339f	Slurry for Pavers	1	29-Mar-13	29-Mar-13			
20338f	Brick Pavers	5	1-Apr-13	5-Apr-13			
20339f	Tree Grates	1	25-Apr-13	25-Apr-13			
20339f	Lighting	3	26-Apr-13	30-Apr-13			
Area 3-Union Drive		26	6-Mar-13	10-Apr-13			
20339f	Clear Area of Stored Material	2	6-Mar-13	7-Mar-13			
20339f	Survey	1	8-Mar-13	8-Mar-13			
20339f	Rough Grade	2	11-Mar-13	12-Mar-13			
20340f	Curb Grade	1	13-Mar-13	13-Mar-13			
20340f	Concrete Walk at East End	2	14-Mar-13	15-Mar-13			
20340	Form & Pour Curbs & Valley Gutter	4	14-Mar-13	19-Mar-13			
20340f	ABC for Paving	2	20-Mar-13	21-Mar-13			
20340f	Paving	1	22-Mar-13	22-Mar-13			
20340	ABC @ Concrete Drive	2	25-Mar-13	26-Mar-13			
20340f	Pour Concrete Drive	2	27-Mar-13	28-Mar-13			
20340f	Striping	1	29-Mar-13	29-Mar-13			
20340f	Sidewalk at North	3	29-Mar-13	2-Apr-13			
20340f	Irrigation	3	3-Apr-13	5-Apr-13			
20341f	Shrubs	2	8-Apr-13	9-Apr-13			
20341f	DG	1	10-Apr-13	10-Apr-13			
Zone 3 East		61	28-Feb-13	23-May-13			
Area 1-Loading Zone		45	15-Mar-13	16-May-13			
20341f	Survey Trees	1	15-Mar-13	15-Mar-13			
20341f	Structural Trees (2)	2	18-Mar-13	19-Mar-13			
20341f	Drill & Pour (2) Light Poles	3	18-Mar-13	20-Mar-13			
20342	Tree Grates	1	20-Mar-13	20-Mar-13			
20342f	Non Structural Trees (3)	2	20-Mar-13	21-Mar-13			
20342f	ABC	2	20-Mar-13	21-Mar-13			
20342f	Bollards	2	20-Mar-13	21-Mar-13			
20341f	Conduit/Irrigation	2	21-Mar-13	22-Mar-13			

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20342	Lighting	3	21-Mar-13	25-Mar-13			
20341	Form & Pour Sidewalk (Edges)	5	22-Mar-13	28-Mar-13			
20341	Concrete Curbs for Pavers	2	29-Mar-13	1-Apr-13			
20341	Slurry Base for Pavers	1	2-Apr-13	2-Apr-13			
20341	Brick Pavers	1	3-Apr-13	3-Apr-13			
20342	Shrubs	2	14-May-13	15-May-13			
20342	DG	1	16-May-13	16-May-13			
Area 2-Patio		30	9-Apr-13	20-May-13			
20342	Survey Seat Walls	1	9-Apr-13	9-Apr-13			
20342	Seat Wall Foundations	3	10-Apr-13	12-Apr-13			
20342	Form & Pour Seat Walls	5	15-Apr-13	19-Apr-13			
20343	ABC	2	22-Apr-13	23-Apr-13			
20343	Non Structural Trees	2	22-Apr-13	23-Apr-13			
20343	Pour Sidewalks Under Roof	4	24-Apr-13	29-Apr-13			
20343	Slurry Base for Pavers	1	30-Apr-13	30-Apr-13			
20343	Drill & Pour (3) Light Poles/Blu Lite	3	30-Apr-13	2-May-13			
20343	Form & Pour Sidewalk to NEC (Edges)	5	3-May-13	9-May-13			
20343	Brick Pavers	2	10-May-13	13-May-13			
20344	Beach Pebbles	2	10-May-13	13-May-13			
20343	Building Signage	2	14-May-13	15-May-13			
20343	Shrubs	4	14-May-13	17-May-13			
20344	DG	1	20-May-13	20-May-13			
Area 3-East Side 1		28	28-Feb-13	8-Apr-13			
20344	Storm Drain Adjustments	5	28-Feb-13	6-Mar-13			
20344	Equalizer Pipes	5	7-Mar-13	13-Mar-13			
20344	Head Walls	4	14-Mar-13	19-Mar-13			
20344	Palm Tree	2	20-Mar-13	21-Mar-13			
20344	Irrigation	5	20-Mar-13	26-Mar-13			
20344	Trees (8)	4	27-Mar-13	1-Apr-13			
20344	Shrubs	3	2-Apr-13	4-Apr-13			
20344	DG	2	5-Apr-13	8-Apr-13			
Area 4-East Side 2		30	22-Mar-13	2-May-13			
20345	Drill & Pour (3) Light Bases	3	22-Mar-13	26-Mar-13			
20345	Conduit	3	27-Mar-13	29-Mar-13			
20345	ABC, Form & Pour Sidewalk (edges)	5	2-Apr-13	8-Apr-13			
20345	Irrigation	4	9-Apr-13	12-Apr-13			
20345	Trees (21)	5	15-Apr-13	19-Apr-13			
20345	Rip Rap	2	22-Apr-13	23-Apr-13			
20345	Shrubs	5	24-Apr-13	30-Apr-13			
20345	DG	2	1-May-13	2-May-13			
Area 5 Trailer Area		33	9-Apr-13	23-May-13			
20347	Remove Trailers	5	9-Apr-13	15-Apr-13			
20348	Sawcut & Demo Exist Sidewalk	1	16-Apr-13	16-Apr-13			
20347	Grading	2	17-Apr-13	18-Apr-13			
20347	Drill & Pour Light Bases (2)	3	19-Apr-13	23-Apr-13			
20347	Structural Trees (8)	5	19-Apr-13	25-Apr-13			
20347	Concrete Curbs for Pavers	2	26-Apr-13	29-Apr-13			
20348	Slurry Base for Pavers	1	30-Apr-13	30-Apr-13			
20348	Catch Basin @ Entry	3	26-Apr-13	30-Apr-13			
20349	Remove & Replace Curb @ Entry	1	1-May-13	1-May-13			
20348	(3) New Area Drains	3	1-May-13	3-May-13			
20348	Conduit/Irrigation	2	6-May-13	7-May-13			
20348	Form & Pour Sidewalks	5	8-May-13	14-May-13			
20348	Non Structural Trees	2	15-May-13	16-May-13			



Page 25 of 27
 Print Date: 19-Feb-13
 Print Time: 10:23
 Data Date: 6-Feb-13
 Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
 Update Filter

ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
20348	Brick Pavers	3	15-May-13	17-May-13			
20348	Tree Grates	1	20-May-13	20-May-13			
20348	Shrubs	3	20-May-13	22-May-13			
20349	DG	1	23-May-13	23-May-13			
Area 5-Spring Break Work in Lemon St		5	11-Mar-13	15-Mar-13			
2036180	Trees in Island	2	11-Mar-13*	12-Mar-13			
2036210	Striping @ Lemon	2	11-Mar-13*	12-Mar-13			
2036200	Lighting	3	11-Mar-13*	13-Mar-13			
2036270	Palm Tree @ Palm Walk	4	11-Mar-13*	14-Mar-13			
2036190	Irrigation	4	12-Mar-13	15-Mar-13			
2036220	Shrubs	3	13-Mar-13*	15-Mar-13			
Mechanical/ Electrical		72	13-Nov-12 A	17-May-13	13-Nov-12		31-Dec-12
Mechanical		63	13-Nov-12 A	17-May-13	13-Nov-12		31-Dec-12
Equipment		5	20-Feb-13	26-Feb-13			
2012320	Water Heaters	5	20-Feb-13	26-Feb-13			
Start Up		16	13-Nov-12 A	11-Apr-13	13-Nov-12		31-Dec-12
2011825	Power On to Startup Equipment	1	21-Mar-13	21-Mar-13			
2011830	Start AHU's	4	21-Mar-13	26-Mar-13			
2012340	Controls: AHU's	0	13-Nov-12 A	27-Mar-13	13-Nov-12		31-Dec-12
2012150	Start Up CHW Pumps	5	22-Mar-13	28-Mar-13			
2012160	Start Up Water Heaters	5	22-Mar-13	28-Mar-13			
2011840	CHW Full System	10	29-Mar-13	11-Apr-13			
2013910	Controls: CHW	10	29-Mar-13	11-Apr-13			
Test and Balance		22	18-Apr-13	17-May-13			
2011860	Level 1: T&B	6	18-Apr-13	25-Apr-13			
2011870	Level 2: T&B	6	26-Apr-13	3-May-13			
2011880	Level 3: T&B	5	6-May-13	10-May-13			
2011890	Level 4: T&B	5	13-May-13	17-May-13			
Electrical		30	6-Feb-13	20-Mar-13			
Transformers		0					
Electrical Rooms		30	6-Feb-13	20-Mar-13			
Normal		6	6-Feb-13	13-Feb-13			
20138	Breaker Test SES	5	6-Feb-13	12-Feb-13			
20139	Power On- SES	1	13-Feb-13	13-Feb-13			
Emergency		30	6-Feb-13	20-Mar-13			
48131	Install Emergency SES	5	6-Feb-13	12-Feb-13			
48131	Breaker Test Emergency SES	5	13-Feb-13	20-Feb-13			
48131	Install Emergency Panels	20	13-Feb-13	13-Mar-13			
48131	Power On- Emergency SES	5	14-Mar-13	20-Mar-13			
Testing/ Commissioning/ Finals		72	6-Feb-13	20-May-13			
Prefunctional testing		72	6-Feb-13	20-May-13			
2012230	telecom/data testing	10	6-Feb-13	20-Feb-13			
2012220	Security testing	15	21-Feb-13	13-Mar-13			
2012210	Fire Alarm Testing	10	18-Apr-13	1-May-13			
2012240	BMS In Control	0	20-May-13	20-May-13			
Finals		0					
Substantial Completion		48	11-Apr-13	18-Jun-13			
213895	Weather Days	0	17-Jun-13	17-Jun-13			
207200	substantial completion	0	18-Jun-13	18-Jun-13			
214000	Certificate of Occupancy	1	17-Jun-13	18-Jun-13*			
207190	ASU green tags	2	17-Jun-13	18-Jun-13			
Weather Days		0					
Completions		45	11-Apr-13	13-Jun-13			
2012020	As Builts	10	20-May-13	3-Jun-13			



Page 26 of 27
Print Date: 19-Feb-13
Print Time: 10:23
Data Date: 6-Feb-13
Baseline:

D2-A11046-00 ASU New Business School Facility
(NBSF)
Update Filter

ASU NBSF

Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		

Activity ID	Activity Description	RD	Start	Finish	Actual Start	Actual Finish	Expected Finish
2012030	System training	15	20-May-13	10-Jun-13			
2012010	O & M's	45	11-Apr-13	13-Jun-13			
Beneficial Occupancy		21	18-Jun-13	18-Jul-13			
2012040	Building turnover	1	18-Jun-13	18-Jun-13			
2013160	ASU occupy	20	18-Jun-13	17-Jul-13			
2013165	Ready to Open for School	1	18-Jul-13	18-Jul-13*			



ASU NBSF			
Date	Revision	Chec...	Appro...
20-...	Change Order CQ-0...		