

Performance test for aerial lift operators

Ratings: ✓ = Satisfactory	X = Unsatisfactory	N/A = Not Applicable
Operator:	Department:	
Equipment Manufacture:	Date:	
Model:		

_____1. Checked all items on pre-use inspection checklist, showing familiarity with the controls.

- 2. Knows equipment operating and manufactures instructions, and limitations.
- _____2. Fall Protection guardrail system in place, fall arrest system.
- _____3. Inspected work site for hazards. I.e. drop-offs, floor obstructions, electrical hazards, etc.
- 4. Function test of lower control stations.
- 5. Planned route ahead, checked doorways.
- 6. Kept clear view of direction of travel and surrounding area.
- ____7. Verified lift balance and stability.
- _____ 8. Barricade work area.
- 9. Boom up, down, in and fully extend lift while maintain safe control of operation.
- _____ 10. Turn lift 360 degrees right and left.
- _____11. Maneuvered the lift if equipped with proper wheel drive train.
- _____12. Turn off lift using the emergency stop function.
- ____13. Lowered the basket for attempting to move the lift.
- ____14. Maintained 3-point contact when entering and exiting. This includes two hands, one foot, or two feet, one hand.
- ____15. Deploy/setup and store outriggers refer to owner's manual.
- ____16. Followed proper procedure at both start and finish.

Comments:

Operator:	Signature:
Evaluator:	Signature:

Questions? Contact ASU Environmental Health and Safety at 480-965-1823 or email <u>asuehs@asu.edu.</u>